

Attachment D

This page intentionally left blank.

Attachment D - CRFREE Project Schedule Key Milestones

7/29/2025

2025 Pre-construction tasks:

- Complete easements and right of way agreements (September)
- FEMA funding
 - o Currently pending signature on FONSI
 - o Completion of FEMA's Environmental process (September)
 - o CalOES award of grant funds (October)
- Utility relocation work begins (October)
- Caltrans ready to list (October)
- Public Access plan (due December 2025 to Coastal Commission)
- County bid review process (November 2025 – March 2026)

2026 Pre-Construction

- County Advertisement and award (March – August)
- Notice to Proceed to Construction Contractor (August 2026)
- Mobilization (September)

Construction period: October 2026 - August 2028

- Temporary detour (October)
- East floodplain grading
- Seeding/planting
- Causeway construction
- Permanent utility relocation
- CAWD pipeline undergrounding (2027)
- Complete causeway road construction, highway reopening
- Remove Temporary detour
- West floodplain grading
- Levee removal/Temp berm construction
- Planting/seeding and plant establishment

2028: Contract acceptance in October 2028, 3 years after FEMA funding

2028 – 2031

- Plant establishment criteria per CDFW permits

This page intentionally left blank