

**EAST/WEST WING RENOVATION  
PROJECT #8864  
PROJECT MILESTONE DUE DATES**

- **Selective Demolition** Complete
- **Window & Door Replacement** Complete
- **Design:** Complete
- **Plan Check & Permit** Complete
- **Bid & Award** Complete
  
- **Construction**
  - Construction Begins May 1, 2017
  - Substantially Complete June 30, 2018
  - ITD & Furniture Installs July 2, 2018
  
- **Occupancy** August 10, 2018
  
- **Modular Building Removal**
  - Job Order Contract Initiation May 14, 2018
  - All Modular Bldgs Removed By August 31, 2018