

**Monterey County
Jail Project
AB900 Phase II**
PROJECT MILESTONE SCHEDULE

1. SPWB - Project Establishment	October 16, 2013
2. Recognize Revised Scope, Cost & Schedule	May 9, 2014
3. SPWB Approval of Preliminary Plans	August 14, 2015
4. BOS Approval to Advertise for Bid	December 6, 2016
5. SFM Approves WD's for Bid	December 23, 2016
6. Proceed to Bid/Working Drawings DOF approval	March 21, 2017
7. Advertise for Bids (start of bidding process)	March 23, 2017
8. Commencement of Grant:	April 19, 2017
9. Bids Due	May 4, 2017
10. Notice of Conditional Award Letter	May 5, 2017
11. Protest Filing Period (May 6th thru 5pm, May16th)	May 16, 2017
12. BOS Approves Construction Contract	June 6, 2017
13. SPWB Bond Issue	June 9, 2017
14. Revised Project Cost Action	July 14, 2017
15. PMIB Meeting Date	July 19, 2017
16. Contract Award Approved by DOF	July 21, 2017
17. Notice to Proceed / Mobilization	July 24, 2017
18. Completion of Grant:	April 30, 2019
19. Completion	September 24, 2019
20. Occupancy	October 24, 2019