

## 1412 Natividad Rd - Jail Re-Entry Resource Modular Project

Accounting String: XXX-XXXX-XXXXX

## DRAFT Project Budget

Project Manager: Nancy Ayala

Budget Revised: 9.18.24

FY Costs Revised:

Revenue Revised:

|                                                 | Work<br>Order | FY 24/25<br>Actuals | TOTAL<br>COSTS<br>to DATE | FY 24/25<br>Budget | Total Project<br>Budget | % of Budget<br>Expended | Remaining<br>To Complete |
|-------------------------------------------------|---------------|---------------------|---------------------------|--------------------|-------------------------|-------------------------|--------------------------|
| <b>DESIGN &amp; STAFF SUPPORT</b>               |               |                     |                           |                    |                         |                         |                          |
| A&E Consultant - Design WRD                     |               | \$ -                | \$ -                      | \$ 110,675         | \$ 110,675              | 0%                      | \$ 110,675               |
| PWFP Staff - Project Management & Facilities    |               | \$ -                | \$ -                      | \$ 10,000          | \$ 10,000               | 0%                      | \$ 10,000                |
| Special Inspections                             |               | \$ -                | \$ -                      | \$ -               | \$ -                    | #DIV/0!                 | \$ -                     |
| Permits                                         |               | \$ -                | \$ -                      | \$ 1,000           | \$ 1,000                | 0%                      | \$ 1,000                 |
| Design Contingency 10%                          |               | \$ -                | \$ -                      | \$ 81,600          | \$ 81,600               | 0%                      | \$ 81,600                |
| <b>Subtotal:</b>                                |               | \$ -                | \$ -                      | \$ 203,275         | \$ 203,275              | 0%                      | \$ 203,275               |
| <b>LAND ACQUISITION &amp; UTILITIES</b>         |               |                     |                           |                    |                         |                         |                          |
|                                                 |               | \$ -                | \$ -                      | \$ -               | \$ -                    | #DIV/0!                 | \$ -                     |
| <b>Subtotal:</b>                                |               | \$ -                | \$ -                      | \$ -               | \$ -                    | #DIV/0!                 | \$ -                     |
| <b>CONSTRUCTION MANAGEMENT</b>                  |               |                     |                           |                    |                         |                         |                          |
| Consultant - Gordian Fee (5% Admin)             |               | \$ -                | \$ -                      | \$ 60,845          | \$ 60,845               | 0%                      | \$ 60,845                |
| CM (Gordian 5.95%++)                            |               | \$ -                | \$ -                      | \$ 72,405          | \$ 72,405               | 0%                      | \$ 72,405                |
| <b>Subtotal:</b>                                |               | \$ -                | \$ -                      | \$ 133,249         | \$ 133,249              | 0%                      | \$ 133,249               |
| <b>CONSTRUCTION</b>                             |               |                     |                           |                    |                         |                         |                          |
| Contractor- JOC ROM                             |               | \$ -                | \$ -                      | \$ 816,000         | \$ 816,000              | 0%                      | \$ 816,000               |
| Modular                                         |               | \$ -                | \$ -                      | \$ 400,890         | \$ 400,890              | 0%                      | \$ 400,890               |
| <b>Subtotal:</b>                                |               | \$ -                | \$ -                      | \$ 1,216,890       | \$ 1,216,890            | 0%                      | \$ 1,216,890             |
| Construction ESTIMATE Contingency (10%)         |               | \$ -                | \$ -                      | \$ 121,689         | \$ 121,689              | 0%                      | \$ 121,689               |
| <b>Subtotal:</b>                                |               | \$ -                | \$ -                      | \$ 1,338,579       | \$ 1,338,579            | \$ -                    | \$ 1,338,579             |
| <b>FURNITURE FIXTURES AND EQUIPMENT</b>         |               |                     |                           |                    |                         |                         |                          |
| County Furnished (Sourcewell) pending quote     |               | \$ -                | \$ -                      | \$ -               | \$ -                    | #DIV/0!                 | \$ -                     |
| <b>Subtotal:</b>                                |               | \$ -                | \$ -                      | \$ -               | \$ -                    | #DIV/0!                 | \$ -                     |
| <b>PROJECT CONTINGENCY</b>                      |               |                     |                           |                    |                         |                         |                          |
| Project Contingency (35% without design)        |               | \$ -                | \$ -                      | \$ 285,600         | \$ 285,600              | 0%                      | \$ 285,600               |
| <b>Subtotal:</b>                                |               | \$ -                | \$ -                      | \$ 285,600         | \$ 285,600              | 0%                      | \$ 285,600               |
| <b>TOTAL PROJECT COST</b>                       |               | \$ -                | \$ -                      | \$ 1,960,703       | \$ 1,960,703            | 0%                      | \$ 1,960,703             |
| <b>REVENUE BY FISCAL YEAR:</b>                  |               |                     |                           |                    |                         |                         |                          |
| Reimburse PWFP                                  | \$ -          | \$ -                | \$ -                      |                    | #REF!                   | #REF!                   | \$ -                     |
| Acct String for all vendor charges xxx-xxx-xxxx | \$ 1,960,703  | \$ -                | \$ -                      |                    | #REF!                   | #REF!                   | \$ 1,960,703             |
| <b>Totals</b>                                   | \$ 1,960,703  | \$ -                | \$ -                      |                    | #REF!                   | #REF!                   | \$ 1,960,703             |

Proposal provided

Cost is based on ROM for Homeless Shelter Rehab Modular Project \$255 per sq ft for site work apprx. 3,200 sq ft area at Rehab modular proposal from Global plus JOC markup 15%

This contingency can be removed once design is complete and modular procurement is confirmed

|                                             | Work<br>Order | FY 24/25<br>Costs to Date | TOTAL<br>COSTS<br>to DATE | Total Project<br>Budget | % of Budget<br>Expended | Remaining<br>To Complete |
|---------------------------------------------|---------------|---------------------------|---------------------------|-------------------------|-------------------------|--------------------------|
| <b>TOTAL PROJECT COST BASELINE 10.27.22</b> |               |                           |                           |                         |                         |                          |
| Per RSA                                     |               | \$0                       | \$0                       |                         |                         | \$0                      |
| Funding Source A                            | -             |                           |                           |                         |                         |                          |
| Funding Source B                            | -             |                           |                           |                         |                         |                          |
|                                             | -             |                           |                           |                         |                         |                          |