

Attachment E

This page intentionally left blank.

Attachment E – Phase I – Part I Project Schedule

 LINC Professional, LLC

MHRC Monterey

S/N	ELEMENT NAME	ID	STATUS	DUR	START DATE	FINISH DATE
1	▼ MHRC Monterey	--	--	1688	04/22/2024	12/04/2028
2	◆ Start Preconstruction	A0000	Comple...	0	04/22/2024	04/22/2024
3	▼ Pre-Construction	A2570	--	692	04/22/2024	01/14/2027
4	➤ Pre-Design, Planning, Programming	A0010	--	376	04/22/2024	10/07/2025
33	➤ Programming Report Prepared	A0020	--	213	05/06/2024	02/28/2025
37	➤ Environmental Review Process	A0040	--	510	06/17/2024	06/18/2026
64	➤ CM @ Risk Pre-Con and Trade Contractor Bidding Process [Part 1]	A3140	--	344	05/12/2025	09/24/2026
92	➤ Design and Permitting Schedule - Paul Davis and CannonDesign [Part 1]	A3320	--	181	06/23/2025	03/13/2026
133	➤ Off-site 3rd Party Utility Coordination	A2620	--	150	03/16/2026	10/16/2026
140	➤ Contract Award Process [Part 1] (Trade Contractors/GMP)	A0080	--	65	09/25/2026	12/30/2026
156	➤ Submittals	A2680	--	10	12/30/2026	01/13/2027
158	➤ Contractor Mobilization and PART 1 - GROUND BREAKING	A2690	--	11	12/30/2026	01/14/2027
161	▼ Construction (Part 1 - Site / MHRC Support & MHRC A-C)	A0090	--	463	01/15/2027	11/20/2028
162	➤ Civil Site Prep & U/G Utility	A2830	--	95	01/15/2027	06/01/2027
175	➤ MHRC Support Building	A0790	--	246	06/02/2027	05/24/2028
194	▼ MHRC Buildings A - C	A2870	--	368	06/02/2027	11/20/2028
195	➤ MHRC Building A	A0900	--	352	06/02/2027	10/26/2028
218	➤ MHRC Building B	A0990	--	348	06/16/2027	11/03/2028
241	▼ MHRC Building C	A1080	--	348	07/01/2027	11/20/2028
242	➤ Construction MHRC Building C	A2880	--	246	07/01/2027	06/23/2028
252	➤ Punch List / Final Completion Construction MHRC Building C	A1770	--	26	06/23/2028	07/31/2028
257	➤ Building Vendor Occupancy and Licensing MHRC Building C	A2290	--	78	07/31/2028	11/20/2028
264	➤ MHRC Building D (to slab for future project)	A1170	--	41	07/30/2027	09/27/2027
268	➤ MHRC Building E (to slab for future project)	A1260	--	41	08/13/2027	10/12/2027
272	➤ MHRC Building F (to slab for future project)	A1350	--	41	08/27/2027	10/26/2027
276	➤ Project Close Out	A1490	--	10	11/20/2028	12/04/2028
280	◆ Finish Milestone	A0780	Not Sta...	0	12/04/2028	12/04/2028

This page intentionally left blank.