

**EAST/WEST WING RENOVATION**  
**PROJECT #8864**  
**PROJECT MILESTONE DUE DATES**

- **Design:**
  - Programming Completed
  - Schematics (30%) Completed
  - Design Development (65%) Completed
  - Construction Documents (95%) Completed
- **Plan Check & Permit**
  - Plan Check #1 August 30, 2016
  - Plan Check #2 October 11, 2016
  - Construction Documents (100%) October 18, 2016
- **Bid & Award**
  - BOS Authorization to Advertise November 15, 2016
  - Bid Opening January 12, 2017
  - BOS to Award February 28, 2017
- **Construction**
  - Construction Begins April 24, 2017
  - Construction Ends May 7, 2018
- **Occupancy** May 28, 2018
- **Modular Building Removal**
  - BOS Authorization to Advertise January 30, 2018
  - Bid Opening March 22, 2018
  - BOS to Award May 8, 2018
  - All Modular Bldgs Removed By July 31, 2018
- **Selective Demolition** Completed
- **Window & Door Replacement** December 31, 2016