EAST/WEST WING RENOVATION PROJECT #8864 BUDGET TO JUNE 30, 2017

	Totals	\$38,930,844	\$10,479,772	27%
•	<u>FF & E</u>	\$ 2,300,000	\$ 0	0%_
•	Construction	\$31,687,553	\$ 7,589,723	24%
•	Construction Management	\$ 936,478	\$ 386,448	41%
•	Design & Environmental	\$ 4,006,813	\$ 2,503,601	62%
		<u>Budget</u>	Spent to 6/30/17	<u>% Expended</u>