Emergency Communications NGEN Project Reconciliation Summary

| | Expenditures | | | |
|--|---------------------|---------------|----|---------------|
| Fiscal Year | 405 | NGENOM | | Total: |
| 2010 | \$ 61,667.42 | | \$ | 61,667.42 |
| 2011 | \$ 2,463,750.75 | | \$ | 2,463,750.75 |
| 2012 | \$ 1,023,835.85 | | \$ | 1,023,835.85 |
| 2013 | \$ 2,631,523.12 | | \$ | 2,631,523.12 |
| 2014 | \$ 3,222,802.00 | | \$ | 3,222,802.00 |
| 2015 | \$ 697,512.00 | | \$ | 697,512.00 |
| 2016 | \$ 908,423.73 | \$ 845,506.00 | \$ | 1,753,929.73 |
| 2017 | \$ 3,002,756.00 | \$ 19,211.00 | \$ | 3,021,967.00 |
| Total Expenditures through FY17: | \$ 14,012,270.87 | \$ 864,717.00 | \$ | 14,876,987.87 |
| Milestone 5 - Final Acceptance (15%) and Change Order #6 | | | \$ | 1,061,810.13 |
| Amendment #3 - Final Acceptance | | | \$ | 280,700.80 |
| Change Order #5 - Vehicular Repeater Holdback | | | \$ | 100,000.00 |
| Change Order #27 - 3-day On-Site Encryption Training | | | \$ | 9,475.00 |
| Project Management - through October 31, 2017 | | | \$ | 80,000.00 |
| Extended Project Management Contract - Estimated | | | \$ | 160,000.00 |
| Annual ITD Charges -Estimated | | | \$ | 27,000.00 |
| Total Project Costs through FY18: | | | \$ | 16,595,973.80 |
| Original Project Cap: | | | \$ | 13,950,000.00 |
| Anticipated Project Cap Increase: | | | \$ | 2,645,973.80 |
| Known Obligations through FY18: | | | \$ | 1,718,985.93 |
| Fund Balance Available for Project: | | | \$ | 2,316,962.00 |
| Anticipated Fund Balance at close of FY18 | | | \$ | 597,976.07 |