

**County of Monterey
New Juvenile Hall Project
SB-81 PROJECT**

PROJECT MILESTONE SCHEDULE

1. SPWB Project Establishment	November 14, 2014
2. Approval of Preliminary Plans	July 10, 2015
3. Proceed to Bid/Working Drawings DOF approval	February 18, 2016
4. Advertise for Bids (start of bidding process)	February 25, 2016
5. Bids Due & Rejected	May 19, 2016
6. BOS Approves Re-Bid	October 4, 2016
7. DOF Approves Re-Bid	October 27, 2016
8. Advertise for Re-Bid	November 3, 2016
9. Re-Bid Due	February 9, 2017
10. Notice of Conditional Award Letter	February 10, 2017
11. Present Bid Results – CIC	February 13, 2017
12. Protest Filing Period (February 10 th thru 5pm, February 21 th)	February 21, 2017
13. Present Bid Results – BC	February 22, 2017
14. BOS Approves Construction Award	March 28, 2017
15. SPWB Meeting	April 14, 2017
16. Approval of PMIB Loan	April 19, 2017
17. Contract Award Approved by Department of Finance	April 21, 2017
18. Notice to Proceed / Mobilization	April 24, 2017
19. Phase 1 Completion (581 ca. days)	November 27, 2018*
20. Phase 2 Construction Completion (801 ca. days)	November 22, 2019*
21. Occupancy	December 16, 2019*
22. Project Close-out	January 22, 2020*

- The construction completion date is under review by the project team weekly. The contractual completion dates have not formally changed as of this date.

July 31, 2018