

1441 Schilling Place - ELECTIONS-TENANT IMPROVEMENTS

Project Budget Summary - Fund 402-8468 - Project 8404

Project Manager: D Pratt
Budget Revised: 12/13/18
FY 18/19 Costs Revised: 12/13/18

Revenue Revised:	Work Order	FY18/19 Costs to Date	TOTAL COSTS to DATE	FY18/19 Budget	Total Project Cost	% of Budget Expended	Remaining To Complete
DESIGN							
Consultant - Design - WRD	402-8468-840400	\$ 6,119	\$ 6,119	\$ 18,541	\$ 18,541	33%	\$ 12,422
Consultant - Design - WRD	402-8468-840400	\$ 4,826	\$ 4,826	\$ 14,625	\$ 14,625	33%	\$ 9,799
WRD Reimbursables	402-8468-840400	\$ 155	\$ 155	\$ 7,959	\$ 7,959	2%	\$ 7,804
Staff	402-8468-840401	\$ 6,991	\$ 6,991	\$ 22,600	\$ 22,600	31%	\$ 15,609
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Permits County and SFD	402-8468-840402	\$ -	\$ -	\$ 3,466	\$ 3,466	0%	\$ 3,466
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ 18,090	\$ 18,090	\$ 67,191	\$ 67,191	27%	\$ 49,100
ACQUISITION FEES/PURCHASE							
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
CONSTRUCTION MANAGEMENT							
Consultant - Gordian Fee (all scopes)	402-8468-840499	\$ 268	\$ 268	\$ 15,123	\$ 15,123	2%	\$ 14,855
Consultant - Gordian Construction Mgt (Office TI)	402-8468-840498	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ 268	\$ 268	\$ 15,123	\$ 15,123	2%	\$ 14,855
CONSTRUCTION							
Contractor- JOC - Ausonio (Office TI)	402-8468-840465	\$ -	\$ -	\$ 270,100	\$ 270,100	0%	\$ 270,100
Contractor- JOC - Ausonio (Ballot Box Install)	402-8468-840465	\$ 5,350	\$ 5,350	\$ 5,350	\$ 5,350	100%	\$ -
Construction Contingency		\$ -	\$ -	\$ 27,010	\$ 27,010	0%	\$ 27,010
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ 5,350	\$ 5,350	\$ 302,460	\$ 302,460	2%	\$ 297,110
FURNITURE FIXTURES AND EQUIPMENT							
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
PROJECT CONTINGENCY							
Project Contingency		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
TOTAL PROJECT COST		\$ 23,708	\$ 23,708	\$ 384,774	\$ 384,774	6%	\$ 361,066
REVENUE BY FISCAL YEAR:							
Board Action tfr to Fund 402, June 19, 2018	\$ 262,348	\$ 23,708	\$ 23,708	\$ 384,774	\$ 384,774	6%	\$ 238,640
presently unfunded	\$ -	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
	\$ 122,426	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ 122,426
Totals	\$ 384,774	\$ 23,708	\$ 23,708	\$ 384,774	\$ 384,774	6%	\$ 361,066