



# Monterey County

168 West Alisal street,  
1st Floor  
Salinas, CA 93901  
831.755.5066

## Board Report

Legistar File Number: BC 18-147

February 04, 2019

**Introduced:** 11/7/2018

**Version:** 1

**Current Status:** Agenda Ready

**Matter Type:** Budget Committee

Receive a Monthly Status Report on the New Juvenile Hall, Project 8811 (Project), for period ending September 2018.

### RECOMMENDATION:

It is recommended that the Budget Committee receive a Monthly Status Report on the New Juvenile Hall, Project 8811 (Project), for period ending September 2018.

### SUMMARY:

The New Juvenile Hall project is budgeted for \$58,671,291 that included a County match of \$23,671,291 (Project 8811, Bid Package No. 10590). The contractor is Zovich & Sons Inc. dba Zovich Construction. Construction management services are contracted with APSI/Sixth Dimension, and project management services are contracted with Kitchell CEM. The project architect is DLR.

### DISCUSSION:

**Construction:** Zovich Construction is in the process of completing the installation of the roof and repairing the slab in building 4. The installation of the MEP (Mechanical, Electrical & Plumbing) is ongoing in housing units 1A and 1B. The renovation of Building 7 is ongoing. The contractor began installation of the gypsum board in building 1b. The installation of utilities on the north side of the project is complete.

**Budget and Schedule:** For the time period being reported, the project is within the project construction and contingency budget. Construction costs incurred to date total \$24,704,955 with \$2,466,861 approved for change orders (all additional change order costs within the time period are within contingency).

The Project, as of the writing of this report, is behind schedule. The project team continues to work with the Contractor to provide a recovery schedule, and responsibilities for such delays has not been fully evaluated. However, the contractor has been put on notice that these delays may result in the assessment of liquidated damages.

The project team continues to negotiate contractor submitted change order requests. Final negotiated amounts, to the extent any amount is due, are not known at this time. In addition to the change order requests, the contractor has filed 12 claims totaling \$1,018,658.59 that are currently being reviewed by the project team. Staff has denied several of these claims and are engaged in the contractually required meet & confer process with the contractor.

**Design:** Architect DLR, Inc. continues to support the construction phase attending weekly

construction coordination meetings, reviewing submittals, and answering RFI's (request for information) to enable the construction activities to proceed on schedule.

State Milestones: State Water Resources Control Board and State Fire Marshal construction phase inspection will begin and continue throughout the construction duration.

OTHER AGENCY INVOLVEMENT:

RMA-Public Works and Facilities and Probation continue to work jointly with Board of State and Community Corrections (BSCC) to meet all State requirements to maintain the conditional award by helping the project move forward during construction. This report was presented to the Capital Improvement Committee on October 19, 2018.

FINANCING:

The Total Project cost is \$58,671,291, of which \$23,671,291 was approved by the Board of Supervisors as the County's match. Total expenditures through September 2018 are \$26,614,964. Change orders in the amount of \$2,466,861 have been approved and processed reducing the \$4,317,500 contingency to \$1,850,639.

Prepared by: Christine Poe, Management Analyst II, RMA (831) 755-5399

Reviewed by: Neville Pereira, Interim Deputy Director, Public Works, Facilities & Parks

Approved by: Carl P. Holm, AICP, RMA Director (831) 755-4879

Attachments:

Attachment A - Project Milestone Schedule

cc: Marcia Parsons, Chief Probation Officer