

1441 Schilling Place - ELECTIONS-TENANT IMPROVEMENTS

Project Budget Summary - Fund 402-8468 - Project 8404

Project Manager: D Pratt

Budget Revised: 04/09/19

FY 18/19 Costs Revised: 04/09/19

Revenue Revised:	Work Order	FY18/19 Costs to Date	TOTAL COSTS to DATE	FY18/19 Budget	Total Project Cost	% of Budget Expended	Remaining To Complete
DESIGN							
Consultant - Design - WRD	402-8468-840400	\$ 15,389	\$ 15,389	\$ 18,541	\$ 18,541	83%	\$ 3,152
Consultant - Design - WRD	402-8468-840400	\$ 11,700	\$ 11,700	\$ 14,625	\$ 14,625	80%	\$ 2,925
WRD Reimbursables	402-8468-840400	\$ 786	\$ 786	\$ 7,959	\$ 7,959	10%	\$ 7,173
Staff	402-8468-840401	\$ 10,384	\$ 10,384	\$ 22,600	\$ 22,600	46%	\$ 12,216
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Permits SFD	402-8468-840402	\$ 883	\$ 883	\$ 883	\$ 883	100%	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ 39,142	\$ 39,142	\$ 64,608	\$ 64,608	61%	\$ 25,466
ACQUISITION FEES/PURCHASE							
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
CONSTRUCTION MANAGEMENT							
Consultant - Gordian Fee (all scopes)	402-8468-840499	\$ 268	\$ 268	\$ 19,154	\$ 19,154	1%	\$ 18,886
Consultant - Gordian Construction Mgt (Office TI)	402-8468-840498	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ 268	\$ 268	\$ 19,154	\$ 19,154	1%	\$ 18,886
CONSTRUCTION							
Contractor- JOC - Staples (Office TI)	402-8468-840465	\$ -	\$ -	\$ 343,384	\$ 343,384	0%	\$ 343,384
Contractor- JOC - Ausonio (Ballot Box Install)	402-8468-840465	\$ 5,350	\$ 5,350	\$ 5,350	\$ 5,350	100%	\$ -
Construction Contingency		\$ -	\$ -	\$ 34,338	\$ 34,338	0%	\$ 34,338
Cardinale Move and Storage exp May 31, 2019	402-8468-840470	\$ -	\$ -	\$ 3,805	\$ 3,805	0%	\$ 3,805
Subtotal:		\$ 5,350	\$ 5,350	\$ 386,877	\$ 386,877	1%	\$ 381,527
FURNITURE FIXTURES AND EQUIPMENT							
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
PROJECT CONTINGENCY							
Project Contingency		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
Subtotal:		\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
TOTAL PROJECT COST							
		\$ 44,760	\$ 44,760	\$ 470,639	\$ 470,639	10%	\$ 425,879
REVENUE BY FISCAL YEAR:							
Board Action tfr to Fund 402, June 19, 2018	\$ 262,348	\$ 44,760	\$ 44,760	\$ 470,639	\$ 470,639	10%	\$ 217,588
	\$ -	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ -
presently unfunded	\$ 208,291	\$ -	\$ -	\$ -	\$ -	#DIV/0!	\$ 208,291
Totals	\$ 470,639	\$ 44,760	\$ 44,760	\$ 470,639	\$ 470,639	10%	\$ 425,879