# Attachment B



# Attachment B - Budget Summary Jail Housing Addition

#### **Actual Funding and Known Projected Costs**

	Construction				
	(Hard Costs)			Soft Costs	Total
Original Project Budget	\$	66,277,000	\$	15,995,300	\$ 82,272,300
Original Project Contingency Budget	\$	6,627,700			\$ 6,627,700
Total Project Budget:	\$	72,904,700	\$	15,995,300	\$ 88,900,000
Less: Known Projected Costs through 6/30/20					
(Construction = \$66,277,000 + \$6,546,184 COs)	\$	(72,823,184)	\$	(16,015,453)	\$ (88,838,637)
Current Budget Over/Short:	\$	81,516	\$	(20,153)	\$ 61,363

#### This budget projection:

- Assumes Construction Manager costs through June 30, 2020
- Assumes staff augmentation consultant costs through April 30, 2020
- Assumes change order costs remaing within original contingency budget.
- Reduces Sheriff Office Transition Plan budget by \$100,000 to \$306,735

## Project Budget w/ Estimated Additional CSFM/Soft Costs

Current Budget Over/Short:	\$	81,516 \$	(20,153) \$	61,363
Less: Staff Estimate for Additional CSFM Work	\$	(300,000)	TBD \$	(300,000)
Budget Over/Short w/ CSFM Estimates	: \$	(218,484)	TBD \$	(238,637)

## **Additional Scope of Work Estimates**

Project Budget w/ Estimated Additional CSFM/Soft Costs:	\$	(218,484)	TBD	\$ (218,484)
Less: Optional Scope of Work (Lift Station) <sup>1</sup>	\$	(800,000)	\$ -	\$ (800,000)
Less: Optional Scope of Work (Water Softener) <sup>1</sup>	\$	(200,000)	\$ -	\$ (200,000)
Funding Ov	er/Short: \$	(1,218,484)	TBD	\$ (1,218,484)

<sup>&</sup>lt;sup>1</sup> Lift Station and Water Softener scopes may be completed at a later date as separate projects. Design are not finalized and cost estimates are subject to change.

