



Legislation Details (With Board Report)

File #:	17-0424	Name:	JHA Qtrly Report
Type:	General Agenda Item	Status:	Agenda Ready
File created:	4/25/2017	In control:	Capital Improvement Committee
On agenda:	6/12/2017	Final action:	
Title:	Receive a Quarterly Budget and Schedule Status Report on the Jail Housing Addition, Project 8819 (Project), for period ending March 31, 2017.		
Sponsors:	Public Works / RMA		
Indexes:			
Code sections:			
Attachments:	1. CIC Report, 2. Attachment A - Budget vs Expenditures, 3. Attachment B - Project Milestone Schedule, 4. Attachment C - Project Budget		

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Receive a Quarterly Budget and Schedule Status Report on the Jail Housing Addition, Project 8819 (Project), for period ending March 31, 2017.

RECOMMENDATION:

It is recommended that the Capital Improvement Committee receive a Quarterly Budget and Schedule Status Report on the Jail Housing Addition, Project 8819 (Project), for period ending March 31, 2017.

SUMMARY/DISCUSSION:

Key schedule components and budget status are summarized below.

Budget and Schedule: The overall Project is on budget. The project was advertised on March 23, 2017. Bids were opened May 5, 2017. The low bid was \$66,277,000 from Amoroso Construction of Redwood Shores, CA. The bid is within the project budget. The bid results and Committee recommendations will be submitted to the Board of Supervisors for consideration on June 6, 2017.

Design: The Board has requested that measures be put into place by the Sheriff to ensure that the overall Jail facility maintain face-to-face visitation both during and after construction. The design team of Lionakis will include dedicated safe pathways both within and outside the facility to meet this directive as a change order following award of construction.

State Milestones: The next milestones are County submittal to the State and approval of the Contract Award from the Public Works Board (SPWB), Pooled Money Investment Board (PMIB), and the Department of Finance (DOF) by July 21, 2017.

CEQA Process: The CEQA process is complete. Any change from the approved project description and operational assumption will require review.

Real Estate Due Diligence: Real Estate Due Diligence component is complete.

OTHER AGENCY INVOLVEMENT:

RMA-PW and the Office of the Sheriff continue to work jointly with Board of State and Community Corrections to meet all State requirements to maintain the conditional award by moving the project forward to construction. The Sheriff's Office submitted a Staffing and Operations Plan to the Board of Supervisors for review and approval in March 2017 following State review and approval of the Plan. The Board has directed the Sheriff's Office to conduct a third-party independent review of that plan to be scheduled towards the end of construction.

FINANCING:

Total estimated Project cost is \$88,900,000, of which \$8,900,000 was approved by the Board of Supervisors as the County's match. Total expenditures through the end of this quarter are \$6,778,580. These expenditures have been totally from the County matching funds. No grant funding can be provided until construction is underway.

Prepared by: Donald D. Searle, Architectural Services Manager (831) 755-5061

Approved by: Carl P. Holm, AICP, RMA Director

Attachments:

Attachment A - Budget vs. Expenditures

Attachment B - Project Milestone Schedule

Attachment C - Project Budget

cc: Manuel Gonzalez, Assistant CAO; Stephen T. Bernal, Sheriff