



# County of Monterey

Board of Supervisors  
Chambers  
168 W. Alisal St., 1st Floor  
Salinas, CA 93901

## Legislation Details (With Board Report)

<b>File #:</b>	17-0198	<b>Name:</b>	East/West Wing Quarterly Budget & Schedule Project Report - Mar 2017
<b>Type:</b>	General Agenda Item	<b>Status:</b>	Agenda Ready
<b>File created:</b>	2/27/2017	<b>In control:</b>	Capital Improvement Committee
<b>On agenda:</b>	4/10/2017	<b>Final action:</b>	
<b>Title:</b>	Receive a Quarterly Budget and Schedule Status Report on the East-West Wing Renovation, Project 8864 (Project), for period ending December 31, 2016.		
<b>Sponsors:</b>			
<b>Indexes:</b>			
<b>Code sections:</b>			
<b>Attachments:</b>	1. Staff Report, 2. East-West Budget Milestone Schedule - Mar 2017, 3. East-West Wing Budget - Mar 2017		

Date	Ver.	Action By	Action	Result
4/10/2017	1	Capital Improvement Committee		

Receive a Quarterly Budget and Schedule Status Report on the East-West Wing Renovation, Project 8864 (Project), for period ending December 31, 2016.

### RECOMMENDATION:

It is recommended that the Capital Improvement Committee receive a Quarterly Budget and Schedule Status Report on the East-West Wing Renovation, Project 8864 (Project), for period ending December 31, 2016.

### SUMMARY/DISCUSSION:

Key schedule components and budget status are summarized below.

Budget and Schedule: The overall Project is on budget and schedule.

Design: Wald Ruhnke Dost, Architects; design is complete.

Milestones: The next milestones include; Bid opening February 2, 2017; Board of Supervisors award of construction contract March 21, 2017; start of construction May, 2017.

Selective Demolition: Selective abatement and building interior and courtyard landscaping demolition is complete. Fencing to the courtyard was retained for the tenant improvement phase.

Window and Door Replacement: Window replacement is complete.

CEQA and SEIR: The CEQA and SEIR process is complete.

Project Bidding: The Board of Supervisors authorized advertising for construction bids on December 13, 2016. The first addendum to the construction documents was released on December 28, 2016.

### OTHER AGENCY INVOLVEMENT:

RMA-Public Works coordinated with the County Administrative Office and all selected agency tenants who

will reside in the East-West Wing Building to develop the Project Plans and Specifications.

**FINANCING:**

The project is financed by Certificates of Participation (COPs) in the amount of \$52,000,000 issued for the specific purpose of completing both the Schilling Place and East/West Wing renovation projects. Specifically, the East/West Renovation Project is funded by a COP allocation of \$36,000,000 and County funds in the amount of \$624,623 for a pre-bid total project cost of \$36,624,623. Total expenditures through the end of this quarter are \$7,748,799. Funding for this project is contained in Fund 404 - Facilities Master Plan Projects.

Prepared by: Judy Jeska, Project Manager III

Approved by: Dewayne Woods, Assistant County Administrative Officer

Dated: February 24, 2017

Attachments: Project Milestone Schedule; Project Budget