

This page intentionally left blank.

Attachment F - Phase I - Part II - Project Schedule



MHRC Monterey

S/N	ELEMENT NAME	ID	STATUS	DUR	START DATE	FINISH DATE	TF
1	→ MHRC Monterey			1733	04/22/2024	01/18/2029	
2	Start Preconstruction	A0000	Comple	O	04/22/2024	04/22/2024	
3	→ Pre-Construction	A2570		⊙ 572	06/23/2025	10/04/2027	
4	> Design and Permitting Schedule - CANNON [Part 2]	A3320		o 207	06/23/2025	04/20/2026	
52	> CM @ Risk Pre-Con / Bidding / Add-Alt Process [Part 2]	A3140		48	07/12/2027	09/16/2027	
58	> Contractor Mobilization And Part 2 GROUND BREAKING	A2690		5	09/28/2027	10/04/2027	
62	→ Submittals	A2680		5	09/28/2027	10/04/2027	
63	Submit/Review/Approve Part 2 Work Submittals	A2700	Not Sta	5	09/28/2027	10/04/2027	0
64	→ Construction (Part 2 - MHRC D-F)	A0090		313	10/05/2027	01/05/2029	
65	→ MHRC Building D	A1170		312	10/05/2027	01/04/2029	
66	> Construction MHRC Building D	A2890		196	10/05/2027	07/18/2028	
74	> Punch List / Final Completion Construction MHRC Building D	A1830		26	07/18/2028	08/22/2028	
79	> Building Vendor Occupancy and Licensing MHRC Building D	A2360		92	08/22/2028	01/04/2029	
86	→ MHRC Building E	A1260		298	10/20/2027	12/28/2028	
87	> Construction MHRC Building E	A2900		196	10/20/2027	08/01/2028	
95	> Punch List / Final Completion Construction MHRC Building E	A1880		26	08/01/2028	09/06/2028	
100	> Building Vendor Occupancy and Licensing MHRC Building E	A2430		78	09/06/2028	12/28/2028	
107	✓ MHRC Building F	A1350		298	10/27/2027	01/05/2029	
108	> Construction MHRC Building F	A2910		196	10/27/2027	08/08/2028	
116	> Punch List / Final Completion Construction MHRC Building F	A1930		26	08/08/2028	09/13/2028	
121	> Building Vendor Occupancy and Licensing MHRC Building F	A2500		78	09/13/2028	01/05/2029	
128	> Project Close Out	A1490		10	01/05/2029	01/18/2029	
132	◆ Finish Milestone	A0780	Not Sta	0	01/18/2029	01/18/2029	0

This page intentionally left blank.