

NATIVIDAD MEDICAL CENTER

Project Schedule

For
Building 400
Cardiology Clinic & Woman's Diagnostic Imaging
And Mechanical Upgrade

Milestones

Approve Project

Finance Committee	May 28, 2015
Board of Trustees	June 5, 2015
Capital Improvement Committee	September 18, 2015
Budget Committee	October 28, 2015
Board of Supervisors	March 1, 2016

Advertise Project

Board of Supervisor	May 10, 2016
Advertise for Public Bid	May 14/May 21, 2016
Bid Opening	June 23, 2016

Award Project

Finance Committee	August 30, 2016
Board of Trustees on	September 2, 2016
Capital improvement Committee	September 12, 2016
Budget Committee	September 28, 2016
Board of Supervisors	November, 1, 2016 – Revised from October 11, 2016

Construction Phase

Start of Construction	December 4, 2016 – Revised from November 21, 2016
Construction Completion	May 5, 2017 – Revised from April 21, 2017

Agreement review delayed the submission to the Board of Supervisors which in effect postpones the Start of Construction and Construction Completion dates.

*Items in **bold** have been completed