

ATTACHMENT A										
RMA - PUBLIC WORKS										
2013 JOB ORDER CONTRACT (JOC) PROGRAM										
REPORTING PERIOD: JUL 1 - SEP 30, 2015										
	PROJECT #	PROJECT NAME	JOB ORDER VALUE	GORDIAN FEE	GORDIAN PLUS PM FEE	PHASE	% COMPLETE (OVERALL)	SUBCONTRACTORS	CONTRACTOR EVALUATIONS COMPLETED	50% LOCAL EMPLOYMENT
		FAC 2013-01 Sea Pac Engineering								
1	8559	1200 Aguajito Elevator Repair *	\$ 270,489	\$ 13,524	NA	Construction	40%	Seacliff Env Svcs, TKE	P	No
		FAC 2013-01 Sea Pac Engineering Total	\$ 270,489	\$ 13,524	\$ -					
		FAC 2013-02 William A. Thayer Construction								
1	8595	1200 Aguajito Interior Stairwell Railing Repair	\$ 64,857	\$ 3,243	NA	Complete	100%	None	Yes	Yes
		FAC 2013-02 William A. Thayer Construction Total	\$ 64,857	\$ 3,243	\$ -					
		RB 2013-01 Don Chapin Company Total	\$ -	\$ -	\$ -					
		RB 2013-02 SeaPac Engineering Total	\$ -	\$ -	\$ -					
		All Contracts Grand Total	\$ 335,346	\$ 16,767	\$ -					
	LEGEND:	NA-Not Applicable P-Pending Project Completion TBD-To Be Developed								
	*	Lead times for engineering and fabrication were longer than anticipated; Installation Team mobilized September 28, 2015								