ATTACHMENT A RMA - PUBLIC WORKS

2015 JOB ORDER CONTRACT (JOC) PROGRAM
ACTIVE PROJECTS DURING REPORTING PERIOD: JANUARY 1 - MARCH 31, 2017

		NEW				ARCH 31, 2017										
(CIP PROJECT #	PROJECT INITIATED DURING REPORTING PERIOD	PROJECT LISTED IN 5 YEAR CIP (1)	FUNDING SOURCE	PROJECT NAME	JOB ORI VALUE		GORDIAN FEE	GOI PLU FEE		PHASE	% COMPLETE	COMPLETED ON TIME & BUDGET	SUBCONTRACTORS	CONTRACTOR EVALUATIONS COMPLETED	50% LOCAL EMPLOY MENT
					FAC 2015-01 Pueblo Construction											
1	8864		Yes	Fund 404	East West Wing Door/Window Replacement	\$ 1,867,	,708.00	\$ 93,385.40	\$	107,400.00	Construction	95%		Signature Glass	Р	Yes
2	851080		Yes	Fund 401	1200 Aguajito Road - EBI	\$ 31,	,664.00	\$ 1,583.20	\$	1,884.01	Close-out	99%		Honeywell	Р	Yes
3	859541		Yes	Fund 401	1414 Natividad Road - PSB Variable Air Volume Box Controls/Actuators & BMS	\$ 99,	,589.00	\$ 4,979.45	\$	5,925.55	Construction	50%		Honeywell	Р	Yes
					FAC 2015-01 Pueblo											
					ConstructionTotal	\$ 1,998,	,961.00	\$ 99,948.05	\$	115,209.55						
					FAC 2015-02 SeaPac Engineering											+
4	859542		Yes	Fund 401	168 W Alisal -Northwest Stairwell Door Replacement	\$ 12,	,273.00	\$ 613.65	\$	730.24	Construction	95%			Р	Yes
5	859545		Yes	Fund 401	315 El Camino Real-Greenfield Library EBI	\$ 33,	,805.85	\$ 1,690.29	\$	2,011.45	Construction	50%		Honeywell	Р	Yes
6	851092		Yes	Fund 401; AOC (Courts)	1422 Natividad-Juvenile Court Building Roof Repairs	\$ 10,	,283.89	\$ 514.19	\$	611.89	Construction	100%	Yes	Noble Pride/Coastwide Environmental Technologies	Yes	Yes
						\$	-	\$ -	\$	-						
					FAC 2015-02 SeaPac Engineering Total	\$ 56,	,362.74	\$ 2,818.14	\$	3,353.58						
					FAC 2015-03 Staples Construction Company, Inc.											
7	8861		Yes	Fund 402	Jail Security Improvements Phase 1-3 - ADA, VSS	\$ 3,010,	,564.00	\$ 150,528.20	NA		Construction	99%		Hardcore Const., Harvey Plumbing, Central Coast Specialty, Johnson Elec, Collins Elec	Р	Yes
8	859540		Yes	Fund 401	855 E Laurel Drive Backup Generator	\$ 268,	,337.00	\$ 13,416.85	\$	13,449.00	Construction	90%		JM Electric, Aurum Engineers	Р	Yes
9	851073		Yes	Fund 401; AOC (Courts)	1200 Aguajito - Replace Generator	\$ 206,	,474.00	\$ 10,323.70	\$	12,285.20	Design Complete	40%		Aurum Consulting Engineers	Р	No
10	859544		Yes	Fund 401	855 E Laurel Drive - Electrical Distribution	\$ 279,	,715.00	\$ 13,985.75	\$	14,131.00	Construction	60%		JM Electric	Р	Yes
11	8240		n/a	Sheriffs Dept	1410 & 1412 Natividad - Leak Repairs & Water Softeners	\$ 92,	,615.00	\$ 4,630.75	\$	4,344.00	Complete	100%	Yes	Vals Plumbing	Yes	Yes
12	823800		n/a	Sheriffs Dept	1410 Natividad - Replace Domestic Hot Water Boiler #3 that services Womens Side of Jail	\$ 52,	,515.00	\$ 2,625.75	\$	3,124.64	Complete	100%	Yes	San Jose Boiler Works	Yes	No
13	851091		Yes	Fund 401	168 West Alisal - Room 1009 Install New Liebert Split System	\$ 38,	,982.00	\$ 1,949.10	\$	2,319.43	Complete	100%	Yes	Val's Plumbing	Yes	Yes
14	8479		Yes	Parks; Ins. Claim	San Lorenzo Park Barn Repairs	\$ 85,	,262.35	\$ 4,263.12	\$	5,073.11	Construction	5%		Blancas Construction	Р	Yes
					FAC 2015-03 Staples Construction Co, Inc. Total	\$ 4,034.	,464.35	\$ 201,723.22	\$	54,726.38						
						, , ,		•		•						

5/30/2017 Page 1 of 2

ATTACHMENT A RMA - PUBLIC WORKS

2015 JOB ORDER CONTRACT (JOC) PROGRAM

					ACTIVE PROJECTS	DURING REPOR	RTING PERIOD	JANUARY 1 - N	MARCH 31, 2017					
	CIP PROJECT #	NEW PROJECT INITIATED DURING REPORTING PERIOD	PROJECT LISTED IN 5 YEAR CIP (1)	FUNDING SOURCE	PROJECT NAME	JOB ORDER VALUE	GORDIAN FEE	GORDIAN PLUS PM FEE	PHASE	% COMPLETE	COMPLETED ON TIME & BUDGET	SUBCONTRACTORS	CONTRACTOR EVALUATIONS COMPLETED	
					RB 2015-01 SeaPac Engineering									
						\$ -	\$ -	\$ -	\$0	0%				
					RB 2015-01 SeaPac Engineering Total	\$ -	\$ -	\$ -						
														-
			N. Orana		RB 2015-02 GraniteRock									
15	5100		No-Storm response	Road Fund-002	Hall Road Slope Repair	\$ 109,996.35	\$ 5,499.82	NA	Construction	5%			Р	Yes
					RB 2015-02 GraniteRock Total	\$ 109,996.35	\$ 5,499.82	\$ -						
					RB 2015-03 Granite Construction Company									
16	1430		Yes	Road Fund-002	Pajaro Street Overlay	\$ 241,808.00	\$ 12,090.40	NA	Construction	100%	Yes	Pehall, Chrisp co.	Yes	Yes
17	7512		No-new project w/ BOS approval	NMC	NMC Temporary Parking	\$ 959,697.20	\$ 47,984.86	NA	Construction	95%			Р	Yes
					RB 2015-03 Granite Construction Company Total	\$ 1,201,505.20	\$ 60,075.26	\$ -						
		0			All Contracts Grand Total	\$ 7,401,289.64	\$ 370,064.48	\$ 173,289.52						
	LEGEND:				NA-Not Applicable; P-Pending Project Completion; TBD-To Be Developed; CIP- Capital Improvement Plan									
	Note 1.		The Five Year Ca Five Year CIP Pla		an is adopted yearly and tracks allocation of resource	ces for projects with b	udgets over \$100,	000, including a lump	sum allocation for u	n-scheduled mainter	nance projects. Projec	ets under \$100,000 and large emerg	ency projects are not in	cluded in the

5/30/2017 Page 2 of 2