

JOB ORDER CONTRACTING (JOC)
JOC CONTRACTS SUMMARY
CUMULATIVE TO DATE:
7/20/2018

ATTACHMENT E

	Contractor Name	Maximum Not to Exceed JOC Contract Value	Cumulative Order Value to Date	Remaining Contract Value	Number of Projects
JOC ROADS & BRIDGE 2013-01	SeaPac Engineering Inc.	\$ 4,430,000.00	\$ 740,664.07	\$ 3,689,335.93	4
JOC ROADS & BRIDGE 2013-02	The Don Chapin Company, Inc.	\$ 4,430,000.00	\$ 451,194.97	\$ 3,978,805.03	8
SUB-TOTAL : JOC ROADS & BRIDGE 2013		\$ 8,860,000.00	\$ 1,191,859.04	\$ 7,668,140.96	12
JOC FACILITIES 2013-01	SeaPac Engineering Inc.	\$ 4,430,000.00	\$ 394,122.58	\$ 4,035,877.42	4
JOC FACILITIES 2013-02	William A Thayer Construction, Inc.	\$ 4,430,000.00	\$ 1,419,538.05	\$ 3,010,461.95	23
SUB-TOTAL : JOC FACILITIES 2013		\$ 8,860,000.00	\$ 1,813,660.63	\$ 7,046,339.37	27
TOTAL 2013 JOC CONTRACTS		\$ 17,720,000.00	\$ 3,005,519.67	\$ 14,714,480.33	39
JOC ROADS & BRIDGE 2014-01	SeaPac Engineering Inc.	\$ 4,550,000.00	\$ 904,193.21	\$ 3,645,806.79	4
JOC ROADS & BRIDGE 2014-02	Granite Rock Company	\$ 4,550,000.00	\$ 1,933,778.24	\$ 2,616,221.76	32
SUB-TOTAL : JOC ROADS & BRIDGE 2014		\$ 9,100,000.00	\$ 2,837,971.45	\$ 6,262,028.55	36
JOC FACILITIES 2014-01	Pueblo Construction, Inc.	\$ 4,550,000.00	\$ 4,549,296.11	\$ 703.89	14
JOC FACILITIES 2014-02	SeaPac Engineering Inc.	\$ 4,550,000.00	\$ 1,872,411.11	\$ 2,677,588.89	6
SUB-TOTAL : JOC FACILITIES 2014		\$ 9,100,000.00	\$ 6,421,707.22	\$ 2,678,292.78	20
TOTAL 2014 JOC CONTRACTS		\$ 18,200,000.00	\$ 9,259,678.67	\$ 8,940,321.33	56
JOC FACILITIES 2015-01	Pueblo Construction, Inc.	\$ 4,590,340.00	\$ 4,384,089.28	\$ 206,250.72	18
JOC FACILITIES 2015-02	SeaPac Engineering Inc.	\$ 4,590,340.00	\$ 56,365.57	\$ 4,533,974.43	3
JOC FACILITIES 2015-03	Staples Construction Company Inc.	\$ 4,590,340.00	\$ 4,585,217.47	\$ 5,122.53	19
SUB-TOTAL : JOC FACILITIES 2015		\$ 13,771,020.00	\$ 9,025,672.32	\$ 4,745,347.68	40
JOC ROADS & BRIDGE 2015-01	SeaPac Engineering Inc.	\$ 4,590,340.00	\$ 163,641.09	\$ 4,426,698.91	2
JOC ROADS & BRIDGE 2015-02	Granite Rock Company	\$ 4,590,340.00	\$ 2,448,317.13	\$ 2,142,022.87	18
JOC ROADS & BRIDGE 2015-03	Granite Construction Company, Inc	\$ 4,590,340.00	\$ 3,156,743.83	\$ 1,433,596.17	23
SUB-TOTAL : JOC ROADS & BRIDGE 2015		\$ 13,771,020.00	\$ 5,768,702.05	\$ 8,002,317.95	43
TOTAL 2015 JOC CONTRACTS		\$ 27,542,040.00	\$ 14,794,374.37	\$ 12,747,665.63	83
JOC FACILITIES 2016-01	Sea Pac Engineering Inc.	\$ 4,659,196.00	\$ 376,532.10	\$ 4,282,663.90	6
JOC FACILITIES 2016-02	Staples Construction Company Inc.	\$ 4,659,196.00	\$ 4,580,191.36	\$ 79,004.64	29
JOC FACILITIES 2016-03	Ausonio Construction	\$ 4,659,196.00	\$ 972,750.09	\$ 3,686,445.91	15
SUB-TOTAL : JOC FACILITIES 2016		\$ 13,977,588.00	\$ 5,929,473.55	\$ 8,048,114.45	50
JOC ROADS & BRIDGE 2016-01	Granite Rock Company	\$ 4,659,196.00	\$ 4,209,916.15	\$ 449,279.85	29
JOC ROADS & BRIDGE 2016-02	Granite Construction Company, Inc	\$ 4,659,196.00	\$ 3,703,498.59	\$ 955,697.41	38
JOC ROADS & BRIDGE 2016-03	Newton Construction and Management, Inc.	\$ 4,659,196.00	\$ 2,464,877.02	\$ 2,194,318.98	10
SUB-TOTAL : JOC ROADS & BRIDGE 2016		\$ 13,977,588.00	\$ 10,378,291.76	\$ 3,599,296.24	77
TOTAL 2016 JOC CONTRACTS		\$ 27,955,176.00	\$ 16,307,765.31	\$ 11,647,410.69	127
JOC FACILITIES 2017-01	Newton Construction and Management, Inc.	\$ 4,766,357.00	\$ 2,201,103.91	\$ 2,565,253.09	19
JOC FACILITIES 2016-02	Ausonio Construction	\$ 4,766,357.00	\$ 696,035.01	\$ 4,070,321.99	6
SUB-TOTAL : JOC FACILITIES 2017		\$ 9,532,714.00	\$ 2,897,138.92	\$ 6,635,575.08	25
JOC ROADS & BRIDGE 2017-01	Granite Rock Company	\$ 4,766,357.00	\$ 1,753,772.49	\$ 3,012,584.51	6
JOC ROADS & BRIDGE 2017-02	Granite Construction Company, Inc	\$ 4,766,357.00	\$ 1,014,956.93	\$ 3,751,400.07	7
JOC ROADS & BRIDGE 2017-03	Newton Construction and Management, Inc.	\$ 4,766,357.00	\$ -	\$ 4,766,357.00	0
SUB-TOTAL : JOC ROADS & BRIDGE 2016		\$ 14,299,071.00	\$ 2,768,729.42	\$ 11,530,341.58	13
TOTAL 2017 JOC CONTRACTS		\$ 23,831,785.00	\$ 5,665,868.34	\$ 18,165,916.66	38

Note 1: This chart provides cumulative information as of the the date of the report and may reflect Emergency Job Orders and Job Orders issued after the reporting period .