

ATTACHMENT B: PROJECTS UNDERWAY

PROJECT NO.	PROJECT ID	PROJECT NAME/LOCATION	TYPE OF WORK	PROJECT PHASE	PERCENT COMPLETE	COST ESTIMATE	REIMBURSEMENTS AMOUNTS	NOTES
1	MTMOC12	Cathedral Oak Ave	Reconstruct damaged road section	DESIGN	30%	\$ 75,000	\$ 65,526	
2	MTMOC77	Countywide Signs	Replace damaged road signs	DESIGN	85%	\$ 32,651	\$ 30,609	
3	MTMOA80	Debris Removal (February Storm)	Remove dirt and woody debris from all stock piles (4 districts)	CONST.	60%	\$ 5,000,000	\$ 3,839,344	Disposal underway
4	MTMOC11	Echo Valley	Replace damaged culvert and reconstruct damaged road section.	DESIGN	30%	\$ 275,000	\$ 71,539	
5	MTMOC95	Iverson Rd @ Gloria Road	Replace damage culvert, arm the ditch section with rip rap, and repave damaged asphalt areas	DESIGN	50%	\$ 125,000	\$ 80,340	
6	MTMOC85	Meridian Road @ Archer Road	Replaced damage culvert and arm the ditch section with rip rap.	DESIGN	30%	\$ 70,421	\$ 66,018	
7	MTMOC56	Pescadero Road	Remove damage section, recompact sub grade, place base material, and repave with HMA. Clear ditch make a dirt berm with excavated material	DESIGN	30%	\$ 42,952	\$ 40,266	
8	MTMOC19	Toro Road	Place soil nails, replace damaged guardrail, reconstruct shoulder and road section.	DESIGN	5%	\$ 850,000	\$ 9,448	Construction start date: 4/1/2019
9	MTMOC88	Viejo Road	Place soil nails, replaced damaged culvert, reconstruct shoulder and road section.	DESIGN	5%	\$ 800,000	\$ 8,741	Construction start date: 4/1/2019
10	MTMOG02	Royal Oaks Park	Repair storm damage at Royal Oaks Park	DESIGN	5%	\$ 30,000	\$ 12,561	
11	MTMOD80	Lake Nacimiento	Repair storm damage at Lake Nacimiento	DESIGN	5%	\$ 64,079	\$ 60,074	
12	MTMOE80	San Jerardo Control System & Fire Pump	Replace damaged controls	DESIGN	5%	\$ 188,781	\$ 609	Preparing RFP
13	MTMOC01	Palo Colorado MP 3.3 (Rocky Creek)	Replace damaged culvert and reconstruct road section	CONST.	50%	\$ 6,958,567	\$ 61,911	
14	MTMOC63	Pajaro Sewer District	Replace damaged controls		5%	\$ 1,515,000	\$ -	Preparing RFP
15	MTMOC81	Cachagua Road MP 1.5	Rebuild road embankment, replace damaged culvert and reconstruct road section	CONST.	98%	\$ 2,201,962	\$ 1,361,157	Project closeout underway
TOTAL:						\$ 18,229,413	\$ 5,708,143	