## Attachment A

This page intentionally left blank

							DM	ATTACHME		e							
						2016 JOB 0		ER CONTRAC			AM						
						ACTIVE PROJECTS DURING	REPO	ORTING PERI	OD: C	ctober 1,	2018 Ma	rch 31,2019		I	1	I	
	CIP PROJECT #	NEW PROJECT INITIATED 10-1-2018 to 12-31-2018	NEW PROJECT INITIATED 01-1-2019 to 03-31-2019	PROJECT LISTED IN 5 YEAR CIP (1)	FUNDING SOURCE	PROJECT NAME	JL	OB ORDER VALUE	GOR	DIAN FEE	GORDIA PLUS PM FEE	PHASE	% COMPLETE	COMPLETED ON TIME & BUDGET	SUBCONTRACTORS	CONTRACTOR EVALUATIONS COMPLETED	50% LOCAL EMPLO MENT
						FAC 2016-01 Sea Pac Engineering Inc.											
1	8262			No	ITD	MCDSS CIV Lobby Management Project	\$	8,653	\$	433	NA	Complet	e 100%	Yes	Johnson Electronic	Yes	Yes
						FAC 2016-01 Sea Pac Engineering Inc.Total		- 8,653	\$\$ <b>\$</b> \$	- 433	\$ -						
						FAC 2016-02 Staples Construction											
2	8572			Yes	Fund 401	970 Circle Drive- Youth Center Reroof	\$		\$	12,688	\$ 15,09	9 Complet	e 100%	Yes	Waterproofing Associates Inc	Yes	No
						FAC 2016-02 Staples Construction	\$	-	\$	-	\$ -						-
						FAC 2016-02 Staples Construction Total	\$	253,761	\$	12.688	\$ 15.0	9					
							Ψ	200,701	Ŷ	12,000	φ 10,0.						
						FAC 2016-03 Ausonio Incorporated											
							\$		\$	-	\$-						
							\$	-	\$	-	NA						
						FAC 2016-03 Ausonio Incorporated											
						Total	\$	-	\$	-	\$-						
						RB 2016-01 Granite Rock Company											
3	5518-00			n/a-emergency	Road Fund-002	Pavement Delineation FY 18	\$	366,402	\$	18,320	N/A	Complet	e 100%	Yes	Chrisp Compay	Yes	No
4	8441			n/a-emergency	Road Fund-002	Laguna Seca (Raceway)-Track Drainage Improvements-Turn 9	\$	174,559	\$	8,728	N/A	Complet	e 100%	Yes		Yes	Yes
							\$	-	\$	-	\$-						
						RB 2016-01 Granite Rock CompanyTotal	\$	540,961	\$	27,048	\$-						
						RB 2016-02 Granite Construction Company											
5	151-8197- 611111			n/a-emergency	Pajaro CSD 151	Emergency Project - Trafton & McGowan Rd. Sewer Line Repairs	\$	37,349	\$	1,867	NA	Complet	e 100%	Yes		Yes	Yes
						RB 2016-02 Granite Construction Company Total	\$	37,349	\$	1,867	ş -						
						RB 2016-03 Newton Construction											
							\$	-	\$	-	NA						
						RB 2016-03 Newton Construction Total	\$	_	\$		s -						
	LEGEND:	0	0			All Contracts Grand Total NA-Not Applicable; P-Pending Project Completion; TBD-To Be Developed; CIP- Capital Improvement Plan	\$	840,725	Ψ	42,036	Y	99	5	5		5	3

This page intentionally left blank