

Exhibit E

This page intentionally left blank.

**PRELIMINARY CONSTRUCTION MANAGEMENT PLAN
CORRAL DE TIERRA FUELING STATION**

July 18,2025

1. **Scope:** This Preliminary Construction Management Plan addresses the known or projected information related to the management of the construction of the proposed replacement fueling station. A contractor has not yet been secured because the project has not been approved. Once the project has been approved and full construction drawings are available, a final construction plan will be submitted to the County for review and approval. Please note that Condition No. 43 of the Neighborhood Shopping Center approval (Resolution No. 12-04) requires a Construction Management Plan prior to the issuance of permits for improvements on that site. That approval and the environmental document prepared for that approval address those impacts. Therefore, the scope of this management plan is limited to improvements on the corner parcel.

2. **Construction Duration:** The project construction is expected to take 12-18 months, depending upon many variables including but not limited to: weather conditions, availability of materials and labor, unforeseen issues during the construction process issues and the completion of the Phase 1 of the Neighborhood Retail Village. Below is a general timeline for the gas station construction process:

Stage	Description	Estimated Duration
Site Preparation	Clearing and grading the site, installing drainage systems, and preparing the foundation	4-6 weeks
Underground Utilities	Installation of water, sewer, gas, and electrical systems	4-6 weeks
Concrete and Masonry	Building the fueling area, canopy, and other concrete structures	4-6 weeks
Building Construction	Construction of the convenience store, car wash, or other buildings on the site	12-16 weeks
Equipment Installation	Installation of fuel dispensers, point-of-sale systems, lighting, and other equipment	2-4 weeks
Inspections and Permits	Completion of required inspections and obtaining necessary permits	1-2 weeks
Final Items	Pavement, landscaping, signage, and other finishing touches	2-4 weeks
Total Projected Timeline		29-44 weeks

3. **Hours of operation:** In accordance with County Code and/or standard conditions of approval, noise producing construction activities shall be restricted to the daytime hours of 7:00 a.m. to 7:00 p.m. Monday through Friday, 8 a.m. to 4 p.m. on Saturday, and not permitted at all on Sundays or holidays. There will be no hauling between peak hours of 7:00 am to 9:00 am and 3:00 pm to 5:00 pm.
4. **Number of construction workers:** Barring unforeseen circumstances, it is expected there will be no more than 12 persons involved in the construction activities.
5. **Parking areas for both equipment and workers:** All vehicles will park on site within the construction fencing. See attached plan.
6. **Location of truck staging area:** For security purposes, a 6-foot-high chain link fence with screening will be erected on the portion of the property surrounding the demolition area. There will be two (2) 24-foot gates installed along Corral de Tierra Road for access. Construction trucks entering and exiting the property shall use the second entrance which shall be improved as required by the Erosion Control Plan for the project. Workers will park on site within the designed parking area. Materials shall be staged in the fenced in area adjacent to Corral de Tierra Road. Please see attached plan.
7. **Truck routes:** All construction vehicles will enter and exit the property from Corral de Tierra Road. See attached truck route plan. From Corral de Tierra Road, vehicles hauling materials from the property will use HWY 68 to Reservation Road; Del Monte to HWY 1; then to the Marina landfill and recycling facility.
8. **Estimated truck trips:** It is expected that the construction activities will require no more than 100 truck trips per day.
9. **Erosion Control:** Measures identified by the project engineers, as applicable to the control of erosion for this project, will be incorporated as notes on the grading and building plans and included as part of the Erosion Control Plan for the project.
10. **Grading:** The project will include: 2,170 cubic yards of cut and 1,005 cubic yards of fill. The balance of 1,165 cubic yards cut will be used as fill on the adjacent property.
11. **Particulate Matter:** The following measures will be incorporated into the construction operations to reduce particulate matter:
 - Water all active construction sites at least twice daily. Frequency should be based on the type of operation, soil, and wind exposure.
 - Prohibit all grading activities during periods of high wind (over 15 mph).
 - Limit ground disturbance activities to maximum of 2.2 acres per day.
 - Apply chemical soil stabilizers on inactive construction areas (disturbed lands within construction projects that are unused for at least four consecutive days).

- Apply non-toxic binders (e.g., latex acrylic copolymer) to exposed areas after cut and fill operations and hydro seed area.
- Haul trucks shall maintain at least 2'0" of freeboard.
- Cover all trucks hauling dirt, sand, or loose materials.
- Plant vegetative ground cover in disturbed areas as soon as possible.
- Cover inactive storage piles.
- Install wheel washers at the entrance to construction sites for all existing trucks.
- Sweep streets if visible soil material is carried out from the construction site.
- Post a publicly visible sign with the telephone number and person to contact regarding dust complaints. This person shall respond and take corrective action within 48 hours. The phone number of the Monterey Bay Unified Air Pollution Control District shall also be visible to ensure compliance with Rule 402.
- Require that the Project Applicant limit construction impacts to any applicable thresholds established by the Monterey Bay Unified Air Pollution Control District.

- 12. Diesel Emissions:** The following measures will be implemented to reduce diesel emissions during construction operations: (1) All diesel equipment shall comply with applicable State (Air Resources Board) regulations; and (2) All equipment shall comply with Title 13, California Code of Regulations, Section 2485(c)(1) regarding idling of commercial vehicles, as outlined below:

California Code of Regulations Title 13. § 2485. Airborne Toxic Control Measure to Limit Diesel Fueled Commercial Motor Vehicle Idling

- (a) Purpose. The purpose of this airborne toxic control measure is to reduce public exposure to diesel particulate matter and other air contaminants by limiting the idling of diesel-fueled commercial motor vehicles.
 - (b) Applicability. This section applies to diesel-fueled commercial motor vehicles that operate in the State of California with gross vehicular weight ratings of greater than 10,000 pounds that are or must be licensed for operation on highways. This specifically includes: (1) California-based vehicles; and (2) non-California-based vehicles.
 - (c) Requirements. On or after February 1, 2005, the driver of any vehicle subject to this section: (1) shall not idle the vehicle's primary diesel engine for greater than 5.0 minutes at any location, except as noted in Subsection (d); and (2) shall not operate a diesel-fueled auxiliary power system (APS) to power a heater, air conditioner, or any ancillary equipment on that vehicle during sleeping or resting in a sleeper berth for greater than 5.0 minutes at any location when within 100 feet of a restricted area, except as noted in Subsection (d).
- 15. Defensible Space:** The Fire Department's regulations require combustible vegetation within a minimum of 30 feet of structures (or to the property line) to be managed by: 1) limbing trees 6 feet up from ground; 2) removing limbs within 10 feet of chimneys; and 3) other fire protection or firebreaks approved by the Salinas Rural Fire Protection District.
- 16. Tree and Root Protection:** This condition requires trees located close to the construction site(s) to be protected from inadvertent damage from construction equipment by fencing off the canopy driplines and/or critical root zones (whichever is greater) with protective materials, wrapping

trunks with protective materials, avoiding fill of any type against the base of the trunks and avoiding an increase in soil depth at the feeding zone or drip-line of the retained trees.

To comply with this condition, a 6-foot-high temporary chain link fencing will be erected around the proposed construction area. The fence will be located such that sufficient area will be provided for larger vehicles to maneuver, within the fencing, without affecting the protected oak trees on the adjacent property. The proposed chain link fence will be erected 50 feet from the property line. As such, the fence will be approximately 50 feet from the dripline of the nearest oak tree.

17. **Condition No. 73 – Nesting Birds:** In compliance with this condition, construction activities will occur outside of the nesting season (September 15 through January 31).

To comply with this condition, all areas within and at least 30-feet around the perimeter of the construction fencing will be mowed. Furthermore, oak trees on the property will be maintained so that the above requirement is met as well as those prescribed by the Monterey County Zoning Ordinance, Section 21.64.260.D.1.

Attachments:

Whitson – Construction Management Plan (reduced set)

GENERAL

1. CONSTRUCTION CONTRACTOR AGREES THAT, IN ACCORDANCE WITH GENERALLY ACCEPTED CONSTRUCTION PRACTICES, CONSTRUCTION CONTRACTOR WILL BE REQUIRED TO ASSUME SOLE AND COMPLETE RESPONSIBILITY FOR JOB CONDITIONS DURING THE COURSE OF CONSTRUCTION OF THE PROJECT, INCLUDING SAFETY OF ALL PERSONS AND PROPERTY: THAT THIS REQUIREMENT SHALL BE MADE TO APPLY CONTINUOUSLY AND NOT BE LIMITED TO NORMAL WORKING HOURS. CONSTRUCTION CONTRACTOR FURTHER AGREES TO DEFEND, INDEMNIFY AND HOLD DESIGN PROFESSIONAL(S) HARMLESS FROM ANY AND ALL LIABILITY, EXCEPTING LIABILITY ARISING FROM THE SOLE NEGLIGENCE OF THE DESIGN PROFESSIONAL(S).
2. ALL WORK SHALL BE PERFORMED IN CONFORMANCE WITH:
- A. ALL APPLICABLE FEDERAL, STATE, AND LOCAL LAWS, REGULATIONS, ORDINANCES, AND RULES, INCLUDING WITHOUT LIMITATION:
- CALIFORNIA OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATIVE CODE (CAL-OSHA)
- CALIFORNIA CODE 4216 – PROTECTION OF UNDERGROUND INFRASTRUCTURE
- B. THE 2022 CALIFORNIA BUILDING STANDARDS CODE (CCR TITLE 24), WITH AMENDMENTS ADOPTED BY MONTEREY COUNTY.
- C. CALIFORNIA EDITION OF THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES
- D. THE PROJECT PLANS AND SPECIFICATIONS
- E. THE 2023 EDITION OF "STANDARD SPECIFICATIONS," STATE OF CALIFORNIA, DEPARTMENT OF TRANSPORTATION (CALTRANS)
- F. THE 2023 EDITION OF "STANDARD PLANS," STATE OF CALIFORNIA, DEPARTMENT OF TRANSPORTATION (CALTRANS)
3. CONTRACTOR IS RESPONSIBLE FOR COMPLIANCE WITH ALL CURRENTLY APPLICABLE SAFETY LAWS OF ALL APPLICABLE JURISDICTIONAL BODIES. FOR INFORMATION REGARDING THIS PROVISION, THE CONTRACTOR IS DIRECTED TO CONTACT STATE OF CALIFORNIA, DIVISION OF OCCUPATIONAL SAFETY AND HEALTH, SALINAS, CALIFORNIA AT PHONE (831) 443-3050.
4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL BARRICADES, SAFETY DEVICES AND CONTROL OF TRAFFIC WITHIN THE CONSTRUCTION AREA.
5. INTENTION OF GRADING: CONSTRUCTION OF A NEW GAS STATION AND ASSOCIATED SITE WORK, INCLUDING ACCESS, ROAD WIDENING, DRAINAGE FACILITIES AND SERVICE UTILITIES.
6. PROPERTY IS NOT SUBJECT TO INUNDATION OR 100 YEAR FLOOD LEVELS.
7. ESTIMATED START: TBD , ESTIMATED COMPLETION: TBD.
8. SEE ARCHITECTURAL/LANDSCAPE PLANS AND/OR THE PROJECT ARBORIST'S REPORT FOR TREE PROTECTION AND REMOVAL REQUIREMENTS.
9. IF, DURING THE COURSE OF CONSTRUCTION, CULTURAL, ARCHAEOLOGICAL, HISTORICAL OR PALEONTOLOGICAL RESOURCES ARE UNCOVERED AT THE SITE (SURFACE OR SUBSURFACE RESOURCES) WORK SHALL BE HALTED IMMEDIATELY WITHIN 50 METERS (165 FEET) OF THE FIND UNTIL A QUALIFIED PROFESSIONAL ARCHEOLOGIST CAN EVALUATE IT. MONTEREY COUNTY RMA – PLANNING AND A QUALIFIED ARCHAEOLOGIST (I.E. AN ARCHAEOLOGIST REGISTERED WITH THE REGISTER OF PROFESSIONAL ARCHAEOLOGISTS) SHALL BE IMMEDIATELY CONTACTED BY THE RESPONSIBLE INDIVIDUAL PRESENT ON-SITE. WHEN CONTACTED, THE PROJECT PLANNER AND THE ARCHAEOLOGIST SHALL IMMEDIATELY VISIT THE SITE TO DETERMINE THE EXTENT OF THE RESOURCES AND TO DEVELOP PROPER MITIGATION MEASURES REQUIRED FOR THE DISCOVERY.
10. ALL CONSTRUCTION ACTIVITIES SHALL COMPLY WITH MONTEREY BAY UNIFIED AIR POLLUTION CONTROL DISTRICT (MBUAPCD) RULE 402 – NUISANCES.
11. THE CONTRACTOR SHALL OBTAIN AN ENCROACHMENT PERMIT FOR ALL WORK WITHIN COUNTY PUBLIC R/W FROM THE COUNTY OF MONTEREY. NO WORK IS PROPOSED WITHIN THE STATE RIGHT OF WAY.

SURVEY AND EXISTING CONDITIONS

1. TOPOGRAPHY WAS PREPARED BY GORDON B LEWIS, INC ON APRIL 8, 2000.
- PROJECT BENCHMARK: CP SET MAG GCP IN STATE ROUTE 68, AS SHOWN ON SHEET C100. ELEV: 288.88.
- ALL "MATCH" OR "JOIN" CALLOUTS ON THE PLANS SHALL BE FIELD VERIFIED FOR EXACT LOCATION AND ELEVATION PRIOR TO CONSTRUCTION. NOTIFY THE ENGINEER IN THE CASE OF ANY FIELD DISCREPANCY.
2. A LETTER SHALL BE SUBMITTED FROM A LICENSED SURVEYOR CERTIFYING THAT PAD ELEVATIONS ARE WITHIN 0.1 FEET OF ELEVATIONS STATED ON APPROVED PLANS, PRIOR TO DIGGING ANY FOOTINGS OR SCHEDULING ANY INSPECTIONS.
3. THE CONSTRUCTION CONTRACTOR SHALL MAINTAIN A CURRENT, COMPLETE, AND ACCURATE RECORD OF ALL DEVIATIONS FROM THE WORK PROPOSED IN THESE PLANS AND SPECIFICATIONS, AND A RECORD DRAWING SET SHALL BE PREPARED AND PROVIDED TO THE ENGINEER AT THE COMPLETION OF WORK. CHANGES SHALL NOT BE MADE WITHOUT THE PRIOR WRITTEN APPROVAL OF THE DESIGN ENGINEER.
4. THE EXISTENCE, LOCATION AND ELEVATION OF ANY UNDERGROUND FACILITIES ARE SHOWN ON THESE PLANS IN A GENERAL WAY ONLY. NOT ALL UTILITIES MAY BE SHOWN. IT IS MANDATORY THAT THE CONTRACTOR EXPOSE AND VERIFY THE TOP AND BOTTOM OF ALL UTILITIES PRIOR TO ANY WORK ON SYSTEMS WHICH MAY BE AFFECTED BY THE EXISTING UTILITY'S LOCATION. IT IS THE RESPONSIBILITY AND DUTY OF THE CONTRACTOR TO MAKE THE FINAL DETERMINATION AS TO THE EXISTENCE, LOCATION AND ELEVATION OF ALL UTILITIES AND TO BRING ANY DISCREPANCY TO THE ATTENTION OF THE ARCHITECT.

EARTHWORK SUMMARY

ON-SITE	OFF-SITE	TOTAL
CUT: 2,170 CY	CUT:100 CY	CUT:2,270 CY
FILL: 1,005 CY	FILL:3,565 CY	FILL:4,570 CY
NET CUT: 1,165 CY	NET FILL: 3,465 CY	NET IMPORT: 2,300 CY

ON-SITE	OFF-SITE*	TOTAL
29,500 SF	138,500 SF	168,000 SF (3.9 AC)

*OFFSITE DRIVEWAYS AND ACCESS TO GAS STATION WERE PREVIOUSLY APPROVED AS PART OF THE VILLAGES SHOPPING CENTER PROJECT – PLN 020344 AND PLN 110077

NO GRADING IS PROPOSED ON SLOPES IN EXCESS OF 25% SLOPE.

1. THE QUANTITIES PRESENTED ABOVE ARE ESTIMATES ONLY, BASED ON THE DIFFERENCE BETWEEN EXISTING GRADE AND SUBGRADE ELEVATIONS AND FINISHED GRADE AND SUBGRADE ELEVATIONS, AS SHOWN ON THE PLANS, AND ARE NOT ADJUSTED FOR CHANGES IN VOLUME DUE TO CHANGES IN SOIL DENSITY.
2. CLEARING AND STRIPPING AND REMOVAL OF AC AND PCC PAVEMENTS ARE NOT INCLUDED IN THE ABOVE ESTIMATES. SITE SPOILS SUCH AS FROM UTILITY TRENCHING, FOUNDATIONS, ETC. ARE NOT INCLUDED IN ABOVE ESTIMATES.
3. THESE QUANTITIES SHALL BE USED FOR BONDING AND PERMIT PURPOSES ONLY. CONTRACTOR SHALL MAKE HIS/HER OWN SITE VISIT AND QUANTITY TAKE-OFFS AND SHALL BID ACCORDINGLY.
4. EARTHWORK VALUES SHOULD BE REEVALUATED DURING THE EARLY STAGES OF SITE GRADING. CONTRACTOR SHALL BE RESPONSIBLE FOR CALCULATING FINAL EARTHWORK QUANTITIES TO HIS/HER SATISFACTION PRIOR TO START OF GRADING OPERATIONS.

GRADING AND DRAINAGE


1. SITE GRADING AND EARTHWORK SHALL BE PERFORMED IN CONFORMANCE WITH THE PROJECT GEOTECHNICAL REPORT ENTITLED:
- GEOTECHNICAL REPORT FOR THE PROPOSED GAS STATION CENTER AT CORRAL DE TIERRA AND HIGHWAY ROUTE 68, 3 CORRAL DE TIERRA ROAD, SALINAS, CA 93908, APN: 161-571-002
- BY GRICE ENGINEERING, INC., DATED APRIL 2023, PROJECT NO. 7663-23.01
2. ONSITE GRADING AND EARTHWORK, SITE PREPARATION, EXCAVATION, TRENCHING AND COMPACTION SHALL BE OBSERVED AND TESTED BY THE GEOTECHNICAL ENGINEER DESIGNATED BY THE OWNER. ALL GRADING AND EARTHWORK SHALL BE DONE TO THE SATISFACTION OF THE GEOTECHNICAL ENGINEER.
3. SPECIAL INSPECTIONS BY A SPECIAL INSPECTOR, ARE REQUIRED DURING FILL PLACEMENT AND THAT PROPER MATERIALS AND PROCEDURES ARE USED IN ACCORDANCE WITH THE PROVISIONS OF THE APPROVED GEOTECHNICAL REPORT.
4. SHOULD THE RESULTS OF ANY COMPACTION TEST FAIL TO MEET THE MINIMUM REQUIRED DENSITY AS SPECIFIED ON THESE PLANS OR IN THE GEOTECHNICAL REPORT, THE DEFICIENCY SHALL BE CORRECTED TO THE SATISFACTION OF THE GEOTECHNICAL ENGINEER AT THE CONTRACTOR'S EXPENSE. THE EXPENSE OF RETESTING SUCH AREAS SHALL ALSO BE BORNE BY THE CONTRACTOR, AT NO COST TO THE OWNER.
5. NOTIFY THE GEOTECHNICAL ENGINEER AT LEAST FOUR (4) WORKING DAYS PRIOR TO ANY GRADING OR FOUNDATION EXCAVATION.
6. ALL SOILS UTILIZED FOR FILL PURPOSES SHALL BE APPROVED BY THE SOILS ENGINEER BEFORE COMMENCEMENT OF GRADING OPERATIONS. IMPORTED SOILS SHALL BE APPROVED BY THE SOILS ENGINEER BEFORE BEING BROUGHT TO THE SITE.
7. EXCAVATION FOR ANY PURPOSE SHALL NOT REMOVE LATERAL SUPPORT FROM ANY FOUNDATION WITHOUT FIRST UNDERPINNING OR PROTECTING THE FOUNDATION AGAINST SETTLEMENT OR LATERAL TRANSLATION. THE EXCAVATION OUTSIDE THE FOUNDATION SHALL BE BACKFILLED WITH SOIL THAT IS FREE OF ORGANIC MATERIAL, CONSTRUCTION DEBRIS, COBBLES AND BOULDERS OR WITH A CONTROLLED LOW-STRENGTH MATERIAL (CLSM). THE BACKFILL SHALL BE PLACED IN LIFTS AND COMPACTED IN A MANNER THAT DOES NOT DAMAGE THE FOUNDATION OR THE WATERPROOFING OR DAMPPROOFING MATERIAL. EXCEPTION: CLSM NEED NOT BE COMPACTED
8. IMPERVIOUS SURFACES ADJACENT TO STRUCTURES SHALL SLOPE A MINIMUM OF 2% AWAY FROM THE STRUCTURE FOR A MINIMUM DISTANCE OF 10 FEET, UNLESS OTHERWISE SHOWN. LANDSCAPE AREAS ADJACENT TO STRUCTURES SHALL SLOPE A MINIMUM OF 5% AWAY FROM THE STRUCTURE FOR A MINIMUM DISTANCE OF 10 FEET, UNLESS OTHERWISE SHOWN.
9. RELATIVE COMPACTION SHALL BE EXPRESSED AS A PERCENTAGE OF THE MAXIMUM DRY DENSITY OF THE MATERIAL AS DETERMINED BY ASTM TEST D-1557. IN-PLACE DENSITY TESTS SHALL BE CONDUCTED IN ACCORDANCE WITH ASTM TESTS D-1556 AND D-6938.
10. GROUND SURFACE SHALL BE PREPARED TO RECEIVE FILL BY REMOVING STRUCTURES, OBSTRUCTIONS, TREES SHOWN TO BE REMOVED, VEGETATION, ORGANIC-LADEN TOPSOIL, LARGE ROOTS, DEBRIS, AND OTHER DELETERIOUS MATERIALS. BURIED SUBSURFACE OBJECTS ENCOUNTERED, OR VOIDS CREATED DURING SITE PREPARATION SHALL BE CALLED TO THE ATTENTION OF THE GEOTECHNICAL ENGINEER.
11. SURPLUS EXCAVATED MATERIAL SHALL BECOME THE PROPERTY OF THE CONTRACTOR AND SHALL BE DISPOSED OF OFF THE SITE IN A LEGAL MANNER.
12. SUBGRADE PREPARATION AND ENGINEERED FILL THAT SUPPORTS FOOTINGS, SLABS, PAVEMENTS, AND FLATWORK SHALL EXTEND AT LEAST 5 FEET BEYOND THE LIMITS OF PROPOSED IMPROVEMENTS.
13. FOOTINGS LOCATED ADJACENT TO OTHER FOOTINGS OR RETAINING WALLS SHALL HAVE THEIR BEARING SURFACES FOUNDED BELOW A 2:1 (H:V) LINE PROJECTED UPWARD FROM THE BOTTOM EDGE OF THE ADJACENT FOOTING, WALL, OR UTILITY TRENCH.
14. FOLLOWING CLEARING AND STRIPPING, EXPOSED SUBGRADES IN AREAS TO RECEIVE ENGINEERED FILL, STRUCTURES, PAVEMENTS, CONCRETE SLABS, OR OTHER IMPROVEMENTS SHALL BE SCARIFIED TO A DEPTH OF 6 INCHES, MOISTURE CONDITIONED, AND UNIFORMLY COMPACTED TO AT LEAST 90% RELATIVE COMPACTION.
15. THE GEOTECHNICAL ENGINEER SHALL INSPECT ALL SURFACES TO RECEIVE FILL PRIOR TO THE PLACEMENT OF ANY FILL.
16. ENGINEERED FILL SHALL BE PLACED IN LIFTS NOT EXCEEDING 6 INCHES IN LOOSE THICKNESS, MOISTURE CONDITIONED, AND COMPACTED TO A MINIMUM OF 90% RELATIVE COMPACTION.
17. CUT/FILL SLOPES SHALL BE NO STEEPER THAN TWO HORIZONTAL TO ONE VERTICAL (2H:1V) UNLESS OTHERWISE APPROVED AT THE TIME OF GRADING BY THE GEOTECHNICAL ENGINEER.
18. WHERE EXISTING GRADE IS AT A SLOPE OF 6H:1V (16.7%) OR STEEPER BENCHING SHALL BE PROVIDED. A TOE KEY SHALL BE CUT A MINIMUM DEPTH OF 3 FEET INTO UNDISTURBED SOILS TO THE INSIDE OF THE FILL'S TOE. THIS KEY SHALL BE A MINIMUM OF 6 FEET WIDE AND SLOPE AT NO LESS THAN 10% INTO THE SLOPE. AS THE FILL ADVANCES UP-SLOPE, BENCHES AT LEAST 3 FEET WIDE, OR TWICE THE WIDTH OF THE COMPACTION EQUIPMENT, WHICHEVER IS WIDER, SHALL BE SCARIFIED INTO THE FILL/UNDISTURBED SOIL INTERFACE.
19. ENGINEERED FILL IN BUILDING AREAS, STRUCTURAL BACKFILL, AND THE UPPER 6" BELOW FLATWORK AND PAVEMENT SHALL BE COMPACTED TO A MINIMUM OF 95% OF ITS MAXIMUM DRY DENSITY.
20. ALL RE-COMPACTED AND ENGINEERED FILL SOILS SHALL BE COMPACTED WITHIN 3 PERCENT OF THE LABORATORY OPTIMUM MOISTURE CONTENT FOR THE SOIL.
21. ON-SITE NON-ORGANIC SOIL IS GENERALLY ACCEPTABLE FOR USE AS ENGINEERED FILL. NATIVE SOIL USED AS ENGINEERED FILL SHALL MEET THE FOLLOWING REQUIREMENTS:
- SOIL SHALL BE FREE OF ORGANICS, DEBRIS, AND OTHER DELETERIOUS MATERIALS.
 - ROCK OVER 6 INCHES IN ITS MAXIMUM DIMENSION MAY NOT BE USED IN AN ENGINEERED FILL.
21. IMPORTED SOIL USED AS GENERAL ENGINEERED FILL SHALL MEET THE FOLLOWING REQUIREMENTS:
- SOIL SHALL BE FREE OF ORGANIC AND DELETERIOUS MATERIALS, OR RECYCLED MATERIALS SUCH AS ASPHALTIC CONCRETE, CONCRETE, BRICK, ETC.
 - SOIL SHALL NOT CONTAIN ANY ROCKS OR CLODS OVER 4 INCHES IN MAXIMUM DIMENSION, AND SHALL NOT CONTAIN OVER 15 PERCENT BY WEIGHT ROCKS LARGER THAN 2 INCHES
 - SOIL SHALL BE GRANULAR, HAVING A PLASTICITY INDEX OF LESS THAN 15, AND NOT MORE THAN 20 PERCENT BY WEIGHT PASSING THE #200 SIEVE
 - SOIL SHALL HAVE SUFFICIENT BINDER TO ALLOW EXCAVATIONS TO STAND WITHOUT CAVING
 - THE PORTION FINER THAN THE NO. 200 SIEVE SHALL NOT CONTAIN ANY EXPANSIVE CLAYS.
22. IN THE EVENT THAT ANY UNUSUAL CONDITIONS ARE ENCOUNTERED DURING GRADING OPERATIONS WHICH ARE NOT COVERED BY THE SOIL INVESTIGATION OR SPECIFICATIONS, THE SOILS ENGINEER SHALL BE IMMEDIATELY NOTIFIED SUCH THAT ADDITIONAL RECOMMENDATIONS MAY BE MADE.
23. A LETTER SHALL BE SUBMITTED FROM A LICENSED SURVEYOR CERTIFYING THAT PAD ELEVATIONS ARE WITHIN 0.1 FEET OF ELEVATIONS STATED ON APPROVED PLANS, PRIOR TO DIGGING ANY FOOTINGS OR SCHEDULING ANY INSPECTIONS.
24. A "FINAL SOILS LETTER" FROM THE GEOTECHNICAL ENGINEER STATING THAT ALL EARTHWORK COMPLETED WAS IN ACCORDANCE WITH THE RECOMMENDATIONS STATED IN THE GEOTECHNICAL REPORT SHALL BE SUBMITTED PRIOR TO FINAL INSPECTION.
25. EXPORT SOIL SHALL BE TRANSPORTED TO A LEGAL DUMP OR TO A PERMITTED SITE APPROVED BY THE COUNTY. CONTRACTOR SHALL NOTIFY GRADING OFFICIAL OF PROPOSED HAUL ROUTE.
26. ON-GRADE SLABS SHOULD BE PLACED OVER A MOISTURE VAPOR BARRIER CONSISTING OF A WATERPROOF MEMBRANE (MOIST STOP, 10 MIL VISQUEEN, OR EQUAL) WITH A 2 INCH PROTECTIVE SAND COVER. THE WATERPROOF MEMBRANE SHOULD BE PLACED OVER A CAPILLARY BREAK CONSISTING OF 4 INCHES OF OPEN GRADED ROCK; ROUND AND SUB-ROUND ROCK IS RECOMMENDED TO PREVENT PUNCTURES OF THE MEMBRANE. OPEN GRADED CRUSHED AGGREGATE MAY BE UTILIZED, PROVIDED THE VAPOR BARRIER IS PROTECTED FROM PUNCTURES BY A CUSHION OF FILTER FABRIC (MIRAFI 140 N OR EQUAL) LAID OVER THE AGGREGATE PRIOR TO PLACEMENT OF THE MEMBRANE. WHERE SUCH CONCERNS ARE NOT WARRANTED, ALTERNATIVE UNDERLAYMENT MAY BE UTILIZED AT THE OWNERS DISCRETION.

ABBREVIATIONS

±	PLUS OR MINUS; PRIX
@	AT
AB	AGGREGATE BASE
AC	ASPHALT CONCRETE
AD	AREA DRAIN
PRIX	APPROXIMATE
AB	AGGREGATE SYBASE
BC	BEGIN CURVE
IBM	BENCHMARK
BC	BEGIN VERTICAL CURVE
VICE	BC ELEVATION
ABCS	BC STATION
BS	BOTTOM OF STAIR
BW	BACK OF WALK
C&G	CURB AND GUTTER
CATV	CABLE TV
CGSW	CURB, GUTTER AND SIDEWALK
CL	CENTERLINE
CLR	CLASS
CMP	CLEAR
CO	CORRUGATED METAL PIPE
CONC	CLEANOUT
CONC	CONCRETE
CONST	CONSTRUCT
CONT	CONTINUOUS
CY	CUBIC YARD
DEMO	DEMOLISH AND DISPOSE OF
D.G.	DECOMPOSED GRANITE
DI	DRAIN INLET
DIA	DIAMETER
DS	DOWNSPOUT
(E)	EXISTING
EC	END CURVE
EG	EXISTING GRADE
ELJ	EXPANSION JOINT
ELEC	ELECTRIC
ELEV	ELEVATION
EQ.	EQUAL
ETW	EDGE OF TRAVELED WAY
EVA	EMERGENCY VEHICLE ACCESS
EVC	END VERTICAL CURVE
EVCE	EVC ELEVATION
EVCS	EVC STATION
EW	EACH WAY
EX	EXISTING
FC	FACE OF CURB
FF	FINISHED FLOOR
FG	FINISHED GRADE
FL	FLOWLINE
FR	FIRE RISER
FS	FINISHED SURFACE
GB	GRADE BREAK
GBE	GB ELEVATION
GBS	GB STATION
GM	GAS METER
GRT	GRATE
GV	GAS VALVE/VAULT
HP	HIGH POINT
HORIZ.	HORIZONTAL
INS	INSERT
INV	INVERT
JB	JUNCTION BOX
JP	JOINT UTILITY POLE
LDG	LANDING
LF	LINEAR FEET
LFF	LOWER FINISH FLOOR
LP	LOW POINT
LT	LEFT
MATCH	MATCH EXISTING GRADE
MAX	MAXIMUM
MH	MANHOLE
MIN	MINIMUM
N.I.C.	NOT IN CONTRACT (BY OTHERS)
OCEW	ON CENTER EACH WAY
OG	ORIGINAL GROUND
P.A.	PLANTER AREA
PB	PULL BOX
PC	POINT OF CURVATURE
P.O.C.	POINT OF CONNECTION
PP	POWER POLE
PRC	POINT OF REVERSE CURVATURE
PVC	POLYVINYL CHLORIDE
PVI	POINT OF VERTICAL INTERSECTION
PTDF	PRESSURE TREATED DOUG-FIR
R	RADIUS
R.C.	RELATIVE COMPACTION
RCP	REINFORCED CONC PIPE
RT	RIGHT
R/W	RIGHT OF WAY
RW	RECYCLED WATER
RWL	RAIN WATER LEADER
S.A.D.	SEE ARCHITECTURAL DRAWINGS
S.L.A.	SEE LANDSCAPE DRAWINGS
S.S.D.	SEE STRUCTURAL DRAWINGS
SSCO	SANITARY SEWER CLEANOUT
SCM	STORMWATER CONTROL MEASURE
SD	STORM DRAIN
SL	REACHED PROPER MATERIAL
SS	SANITARY SEWER
STA	STATION
SW	SIDEWALK
TBM	TEMPORARY BENCH MARK
TC	TOP OF CURB
TFC	TOP OF FLUSH CURB
TG	TOP OF GRATE
TOP	TOP OF PIPE
TS	TOP OF STAIR / TRAFFIC SIGNAL
TW	TOP OF WALL
TYP	TYPICAL
UFF	UPPER FINISH FLOOR
UG	UNDERGROUND
U.O.N.	UNLESS OTHERWISE NOTED
UP	UTILITY POLE
UNKN	UNKNOWN
VAR	VARIES
VERT.	VERTICAL
V.I.F.	VERIFY IN FIELD
W	WATER
WM	WATER METER
W.S.E.	WATER SURFACE ELEVATION
WV	WATER VALVE
WFM	TRANSFORMER

LEGEND

DESCRIPTION	PROPOSED	EXISTING
PROPERTY BOUNDARY	---	---
CENTER LINE	---	---
EASEMENT LINE	---	---
SAWCUT LIMIT	--- SC ---	
OVERHEAD ELEC		— OH —
GRADE BREAK	---	---
FLOWLINE	→ ---	→ ---
CONTOUR	---	---
CONC SIDEWALK	[Pattern]	
CONC TRASH ENCLOSURE PAD	[Pattern]	
RETAINING WALL	[Pattern]	
DOMESTIC WATER LINE	6" W	W
SANITARY SEWER	6" SS	SSFM
STORM DRAIN	12" SD	
FIRE LINE	4" F	
JOINT TRENCH	JT	
MANHOLE	[Symbol]	[Symbol]
FIRE HYDRANT	[Symbol]	[Symbol]
WATER VALVE	[Symbol]	[Symbol]
STREET LIGHT	[Symbol]	[Symbol]
SLOPE	2.0%	(2.0%)
GRADIENT		
AREA DRAIN	[Symbol]	[Symbol]
DROP INLET	[Symbol]	[Symbol]
ROCK SLOPE PROTECTION	[Symbol]	
CLEANOUT	[Symbol]	[Symbol]



VICINITY MAP
SCALE: 1" = 2000'

PROJECT DIRECTORY

SITE ADDRESS & APN

SR-68/CORRAL DE TIERRA ROAD
INTERSECTION
CORRAL DE TIERRA, CA 93908

APN: 161-571-002-000
161-571-003-000 (ACCESS)
161-571-007-000 (ACCESS)

CIVIL ENGINEER

WHITSON ENGINEERS
6 HARRIS COURT
MONTEREY, CA 93940

TEL: (831) 649-5225

ARCHITECT

MCG ARCHITECTURE
15635 ALTON PARKWAY, SUITE 100
IRVINE, CA 92618

TEL: (949) 553-1117

LANDSCAPE ARCHITECT

CONCEPTUAL DESIGN & PLANNING COMPANY
3195-C AIRPORT LOOP DRIVE, STUDIO ONE
COSTA MESA CA, 92626

TEL: (949) 399-0870

GEOTECHNICAL ENGINEER

GRICE ENGINEERING, INC.
581-A BRUNKEN AVENUE
SALINAS, CA 93901

(831) 422-9619

UTILITY PROVIDERS

WATER	EXISTING ONSITE DOMESTIC WELL
FIRE	CALIFORNIA-AMERICAN WATER COMPANY (FIRE)
SEWER	CALIFORNIA UTILITIES SERVICES, INC.
ELECTRIC	PACIFIC GAS & ELECTRIC
GAS	PACIFIC GAS & ELECTRIC
COMM.	AT&T

CIVIL SHEET INDEX

C001	CIVIL TITLE SHEET
C100	OVERALL SITE PLAN & SHEET INDEX
C101	ENLARGED SITE PLAN
C102	ENLARGED SITE PLAN C201
C103	ENLARGED SITE PLAN
C201	TEMPORARY EROSION & SEDIMENT CONTROL PLAN
C202	TEMPORARY EROSION & SEDIMENT CONTROL PLAN NOTES AND DETAILS
C301	CONSTRUCTION MANAGEMENT PLAN

TABLE 1705.6 - REQUIRED SPECIAL INSPECTIONS AND TESTS OF SOILS

THE FOLLOWING ITEMS SHALL BE INSPECTED BY THE SOILS ENGINEER DESIGNATED BY THE OWNER. SPECIAL INSPECTION AGENCIES AND/OR INDIVIDUALS SHALL BE RETAINED BY THE OWNER AND APPROVED BY THE BUILDING OFFICIAL PRIOR TO ANY WORK. FOR MATERIAL TESTING REQUIREMENTS, SEE SPECIFICATIONS AND/OR GENERAL NOTES. TESTING AGENCY SHALL SEND COPIES OF ALL TESTING AND INSPECTION REPORTS DIRECTLY TO THE BUILDING OFFICIAL AND ENGINEER.				
TYPE	REQ'D	CONTINUOUS	PERIODIC	NOTES
1. VERIFY MATERIALS BELOW SHALLOW FOUNDATIONS ARE ADEQUATE TO ACHIEVE THE DESIGN BEARING CAPACITY	X		X	
2. VERIFY EXCAVATIONS ARE EXTENDED TO PROPER DEPTH AND HAVE REACHED PROPER MATERIAL	X		X	
3. PERFORM CLASSIFICATION AND TESTING OF COMPACTED FILL MATERIALS.	X	X		
4. VERIFY USE OF PROPER MATERIALS, DENSITIES AND LIFT THICKNESSES DURING PLACEMENT AND COMPACTION OF COMPACTED FILL	X			
5. PRIOR TO PLACEMENT OF COMPACTED FILL, INSPECT SUBGRADE AND VERIFY THAT SITE HAS BEEN PREPARED PROPERLY.	X		X	
6. PERFORM INSPECTION OF KEYWAY LOCATION EXCAVATION AND PLACEMENT FILL	X			
7. COMPACTED BASE PLACEMENT AND COMPACTION	X	X		
8. DRAINAGE INSTALLATION INSPECTION	X			



Civil Engineering
Land Surveying
4 Harris Court
Monterey, California
831 449 5225
whitsonengineers.com

Whitson
ENGINEERS

REGISTERED PROFESSIONAL ENGINEER
RICHARD P. WHELER
No. 52919
STATE OF CALIFORNIA

SUBMITTAL / REVISION

DATE	REVISION
4/25/23	COUNTY PLANNING RESUBMITTAL
7/11/23	REVISION

CORRAL DE TIERRA FUELING STATION

1 Corral de Tierra Road
Salinas, California

CIVIL TITLE SHEET

APN 161-571-002

SCALE: NONE

DRAWN: RPW

JOB No.: 1282.00


SHEET

C001
OF 8


PLANNING APPLICATION



A OVERALL SITE PLAN
CM1 SCALE: 1"=200'



B CONSTRUCTION SITE PLAN
CM1 SCALE: 1"=150'



C TRUCK ROUTING PLAN
CM1 SCALE: 1"=10,000'

EARTHWORK QUANTITIES

2,170	CY CUT
1,005	CY FILL
1,165	CY EXPORT

EXCESS CUT TO BE STORED AND USED AS FILL ON ADJACENT PROPERTY

CONTACT INFO

ARCHITECT
MCG ARCHITECTURE
15635 ALTON PARKWAY, SUITE 100
IRVINE, CA 92618

TEL: (949) 553-1117

CONTRACTOR

TO BE DETERMINED

CONSTRUCTION COORDINATOR

CONTRACTOR SHALL PROVIDE A CONSTRUCTION COORDINATOR THAT CAN BE CONTACTED DURING CONSTRUCTION. SHOULD QUESTIONS ARISE DURING CONSTRUCTION (IN CASE OF BOTH REGULAR INQUIRES AND IN EMERGENCIES), THEIR CONTACT INFORMATION (INCLUDING THEIR ADDRESS AND 24-HOUR PHONE NUMBERS) SHALL BE CONSPICUOUSLY POSTED AT THE JOB SITE IN A MANNER THAT THE CONTACT INFORMATION IN READILY VISIBLE FROM PUBLIC VIEWING AREAS. THE POSTING SHALL INDICATE THAT THE CONSTRUCTION COORDINATOR SHOULD BE CONTACTED TO ANSWER ANY QUESTIONS THAT ARISE DURING CONSTRUCTION (IN CASE OF BOTH REGULAR INQUIRIES AND IN EMERGENCIES). THE CONSTRUCTION COORDINATOR SHALL RECORD THE NAME, PHONE NUMBER AND NATURE OF ALL COMPLAINTS (IF ANY) RECEIVED DURING CONSTRUCTION, AND SHALL INVESTIGATE COMPLAINTS AND TAKE REMEDIAL ACTION, IF NECESSARY, WITHIN 24-HOURS OF RECEIPT OF THE COMPLAINT OR INQUIRY.

CONSTRUCTION MANAGEMENT NOTES

- DURATION OF CONSTRUCTION IS TO BE DETERMINED. EXACT DURATION WILL BE DETERMINED AT TIME OF BUILDING PERMIT ISSUANCE.
- NOISE-GENERATING CONSTRUCTION ACTIVITIES ARE LIMITED TO THE HOURS BETWEEN 7 A.M. AND 7 P.M. MONDAY THROUGH FRIDAY AND 8 A.M. AND 4 P.M. ON SATURDAY; NO CONSTRUCTION OPERATIONS ALLOWED ON SUNDAYS OR NATIONAL HOLIDAYS. THERE WILL BE NO HAULING BETWEEN PEAK HOURS OF 7 A.M. TO 9 A.M. AND 3 P.M. TO 5 P.M.
- TRUCKS WILL BE ROUTED TO AND FROM THE SITE USING THE TRUCK ROUTE SHOWN ON THIS SHEET (CJCM1) UNLESS A CLOSER COUNTY APPROVED SITE IS AVAILABLE TO RECEIVE EXPORT AND/OR RECYCLING.
- THE NUMBER OF WORKERS WILL VARY THROUGHOUT CONSTRUCTION. BARRING UNFORESEEN CIRCUMSTANCES, WORKERS ONSITE WILL RANGE FROM 1 TO 12.
- EROSION CONTROL PROTECTION TO BE INSTALLED PER THE EROSION CONTROL PLAN PREPARED WITH THE BUILDING PERMIT PLAN SET.
- STATIONARY NOISE-GENERATING CONSTRUCTION EQUIPMENT AND STAGING AREAS SHALL BE LOCATED AS FAR AWAY AS POSSIBLE FROM RESIDENTIAL RECEIVERS AS POSSIBLE.
- CONSTRUCTION EQUIPMENT MUST BE PROPERLY MAINTAINED. ALL INTERNAL COMBUSTION ENGINE-DRIVEN EQUIPMENT SHALL BE EQUIPPED WITH WITH INTAKE AND EXHAUST MUFFLERS THAT ARE IN GOOD CONDITION AND APPROPRIATE FOR THE EQUIPMENT
- TREES LOCATED CLOSE TO THE CONSTRUCTION SITE TO BE PROTECTED FROM CONSTRUCTION EQUIPMENT BY FENCING OFF THE CANOPY DRIPLINES AND/OR CRITICAL ROOT ZONES, AVOIDING FILL OF ANY TYPE AGAINST THE BASE OF THE TRUNKS AND AVOIDING AN INCREASE IN SOIL DEPTH AT THE FEEDING ZONE OR DRIP-LINE OF THE RETAINED TREES. PROVIDE A 6-FOOT-HIGH TEMPORARY CHAIN LINK FENCE AROUND PROPOSED CONSTRUCTION AREA, 50' FROM THE PROPERTY LINE.
- GROUND DISTURBANCE ACTIVITIES (I.E. GRADING AND EXCAVATION) SHALL BE LIMITED TO A MAXIMUM AREA OF 2.2 ACRES PER DAY.

GROUND DISTURBANCE CALCULATIONS

ONSITE
GAS STATION 29,500 SF (0.7 ACRES)

OFFSITE
DRAINAGE AND TEMPORARY WORK AREAS 48,600 SF (1.1 ACRES)
DRIVEWAYS & ACCESS TO GAS STATION 89,900 SF (2.1 ACRES)*

TOTAL GROUND DISTURBANCE 168,000 SF (3.9 ACRES)

*DRIVEWAYS & ACCESS PREVIOUSLY APPROVED AS PART OF VILLAGES SHOPPING CENTER PROJECT (PLN 020344 AND PLN 110077)

LEGEND

---	PROPERTY LINE
-x-x-	SECURITY FENCE
-o-o-	6' CHAIN LINK TREE PROTECTION FENCE
WM-3	TEMPORARY STOCKPILES (LOCATIONS WILL VARY)
SS	SANITARY FACILITIES (LOCATIONS WILL VARY)
STABILIZED CONSTRUCTION ENTRANCE/EXIT OR TIRE WASH	

Civil Engineering
Land Surveying
4 Heald Court
Monterey, California
831.468.9225
whitsonengineers.com

CORRAL DE TIERRA FUELING STATION

1 Corral de Tierra, California

CONSTRUCTION MANAGEMENT PLAN

APN 161-571-002


SCALE: 1" = 50'

DRAWN: RPW

JOB No.: 1282.00

SHEET C301 OF

PLANNING APPLICATION




LEGEND

SYMBOL	CALTRANS BMP #	CALTRANS STD. PLAN	DESCRIPTION	SYMBOL	CALTRANS BMP #	CALTRANS STD. PLAN	DESCRIPTION
	SS-9	-	EARTH DIKES, DRAINAGE SWALES AND LINED DITCHES		TC-1, TC-3	T58	STABILIZED CONSTRUCTION ENTRANCE/EXIT OR TIRE WASH
	SC-1, SC-5, SC-6	T51, T56, T60, T66	LINEAR SEDIMENT BARRIER: FIBER ROLLS, SILT FENCE, OR COMPOST SOCK (CONTRACTOR'S OPTION)		WM-1	-	MATERIAL STORAGE AND WASTE MANAGEMENT AREA
	SC-1	T51, T60	SILT FENCE		WM-3	T53	TEMPORARY STOCKPILES
	SC-7	-	STREET SWEEPING		WM-8	T61, T62, T63, T64	CONCRETE WASTE MANAGEMENT (WASHOUT) AREA
	SC-10	-	INLET PROTECTION		WM-9	-	SANITARY FACILITIES
	-	-	DIRECTION OF DRAINAGE				
	SS-3, SS-4, SS-5, SS-6, SS-7, SS-8	T59	SOIL STABILIZATION (PROVIDE ON ALL DISTURBED SOILS) TEMPORARY STABILIZATION PER CIVIL PLANS PERMANENT STABILIZATION PER LANDSCAPE DWGS				

3: Monterey, Project: C201, 10-ANESTD-C461188-PN-C201.dwg Date: Jul 11, 2025 11:46pm



0 1 2 3 INCHES



Civil Engineering
Land Surveying
44444 Court
Monterey, California
831.449.5232
whitsonengineers.com

Whitson
ENGINEERS

REGISTERED PROFESSIONAL ENGINEER
RICHARD P. WIEBER
No. 55219
CIVIL
STATE OF CALIFORNIA

SUBMITTAL / REVISION

REVISION	DATE	BY	DESCRIPTION
7/11/25	HK		

CORRAL DE TIERRA FUELING STATION
1 Corral de Tierra, California

TEMPORARY EROSION & SEDIMENT CONTROL PLAN

APN 161-571-002

SCALE: 1" = 50'

DRAWN: RPW

JOB No.: 1282.00

SHEET
C201
OF

PLANNING APPLICATION