

Attachment B

Description	Total Budget	Project Status	
		PM Assigned	(Dates refer to calendar year)
Royal Oaks Park Water and Sewer System - 881410 series	\$ 712,245		
New Septic System for Volunteer Sites and Outside Bathrooms	\$ 374,465	Dave	Project complete. NOC recorded
New Power Line for Volunteer Sites and Restroom System		Dave	Project complete. NOC recorded
Dedicated Fill Line from Well to Tank	\$ 337,780	Dave	Project complete. NOC recorded
Upgrade Chlorine System		Bryan	Project complete.
Manzanita Park Water System - 881420 series	\$ 242,912		
Pull and Clean Well, Replace Pumping Machinery as Necessary	\$ 242,912	Dave	Project complete. NOC recorded
Recase Well w/ Stainless Steel to Prevent Corrosion/Sand Intrusion		Dave	Project determined to be not needed per County staff assessment.
Upgrade Chlorine System		Bryan	Project complete.

Description	Total Budget	PM Assigned	Project Status <i>(Dates refer to calendar year)</i>
Toro Park Water and Sewer System - 881430 series	\$ 2,849,113		
200 Amp Power Service to Volunteer Site Lift Pumps	\$ 543,559	Dave	PG&E design completed mid-November 2022. PGE construction agreement executed Dec 9, 2022. Pedestals for electrical service PG&E installation is pending. Extremely long lead time (panel) estimate completion Spring 2025.
Youth Overnight Area (YONA) Leach Field and Septic System		Dave	Construction completed Summer '24 prior to event bookings.
Rehab and Bring Existing Well Online	\$ 2,305,554	Dave	Design and permitting complete. Well recasing completed in Summer '23. Well Phase 2 (reequipping well) Notice to Proceed issued January '24. Construction completed Summer '24.
Install New Irrigation Feed Line to Existing Well		Dave	Design complete, CEQA determination completed Spring '23. JOC issued December 2024. Construction underway, completion Spring 2025.
New Telemetry System (Including Booster Pump Upgrade)		Dave	Design complete. Construction on hold unless additional funding is allocated (approximately \$400,000).
Install Chlorine System in New Well		Micah	Task is not required.

Description	Total Budget	Project Status	
		PM Assigned	(Dates refer to calendar year)
Jack's Peak Water System - 881440 series	\$ 136,580		
Pump station repair and upgrade (building for pumps and dewatering system)	\$ 136,580	Dave	Project complete. NOC recorded
Tank inspection and repairs		Dave	Project complete. NOC recorded.

Lake San Antonio S Shore Water & Sewer System - 881450/881480 series	\$ 4,389,400		
Sewage Treatment Plant: Clean Sewer Pond Digesters	\$ 810,400	Dave	Project complete. NOC recorded
Sewage Treatment Plant: Sewer Aeration Boom Repair		Dave	Project complete. NOC recorded
Sewage Treatment Plant: Aeration Pump and Panel Replacement		Dave	Project complete. NOC recorded
Sewage Treatment Plant: Repair Outflow Line to Sewer Pond		Dave	Project complete
Sewage Treatment Plant: Sewer Pond Clean Up		Dave	Work was anticipated to start Fall '22. Proposal for firm JOC pricing was well beyond projected cost and budget. This work is deferred until additional funding is made available.
Harris Creek Camp: Replace 2 Lift Station Pumps		Nate	Pumps installed.
Harris Creek Campground: Install Septic Tank		Dave	Project complete. NOC recorded
Harris Creek/Lynch Campgrounds: Upgrade Combined Lift Station		Nate	Pumps installed; pending housings manufacture, install.
Lynch Campground: Install Septic Tank		Dave	Project complete. NOC recorded
Sewer Line Booster Station: Replace Air Compressor Unit		Nate	Project complete.
Lynch Campground: Replace Lift Station Motors		Nate	Pumps installed.

Description	Total Budget	PM Assigned	Project Status (Dates refer to calendar year)
<div>Water Line Booster Station: Tank Modifications</div> <div>Repair or Replace Water Intake Line</div> <div>Replace Floating Booster Pump</div> <div>Water Treatment Plant - Systemwide Repairs to Implement Potable Water</div> <div>Water Storage: Replace Existing 500,000 Gallon Water Tank</div> <div>Water Storage: Install Backup Power System and Recirculating Pump</div> <div>Water Storage: Install Direct Fill Line and Automation to Water Tank</div>	\$ 3,579,000	Dave	<div>Project complete. NOC recorded</div> <div>Work is divided into 3 phases: Intake, pump/treatment, and storage tank.</div> <div>Phase I (Intake): NTP issued Fall '22. Work is 40% complete with schedule delays due to multiple rain events. NTP for floating platform supplemental issued November '23. Other work includes new pump. Demo of existing line will not be completed due to lake water levels. Expected completion Spring 2025.</div> <div>Phase II (Water Storage): NTP issued September '22. Existing tank still in operation during new tank construction. Expected completion Spring 2025.</div> <div>Phase III (Treatment): Design is complete, unable to proceed with construction due to insufficient ARPA funding.</div>

Lake San Antonio N Shore Sewer Catwalk	\$ 75,000.00	Nate	Project Complete
--	--------------	------	------------------

Lake Nacimiento Water and Sewer System - 881460/881470 series	\$ 875,373		
<div>Sewage Treatment Plant: Replace Evaporation Pond Sprinkler Pump</div> <div>Sewage Treatment Plant: New Alarms and Lighting at Sewer Pond</div> <div>Pine Knoll Campground: Replace 2 Lift Station Pumps</div> <div>Replace 2 Control Panels in Pine Knoll Campground</div> <div>Lodges: Upgrade 2 Lift Pumps to Grinder Pumps</div> <div>Rocky Canyon Campground: Upgrade 2 Lift Pumps to Grinder Pumps</div> <div>Quails Roost Campground: Upgrade 1 Lift Pumps to Grinder Pumps</div>	\$ 236,000	Nate	Equipment procured, installation complete Summer '24.
		Nate	Work to be completed Summer '24.
		Dave	Project complete. NOC recorded
		Dave	Project complete. NOC recorded
		Nate	Project Complete.
		Nate	Project Complete.
		Nate	Project Complete.
<div>Water Treatment Plant: Remove Non-Operational Water Tank</div> <div>Water Treatment Plant: Replace Booster Pumps</div> <div>Water Storage: Add Tank Vent to 100,000 gal. Tank</div> <div>Water Storage: Overhaul Main Water Pump at River Intake</div> <div>Add: Upgrades to Water Storage Tank</div> <div>Add: Water Main Repair (Main Entrance)</div> <div>Water Storage: Rewind Electric Motor at River Intake</div>	\$ 639,373	Dave	Project complete. NOC recorded
		Nate	Project complete.
		Nate	Project complete.
		Dave	Project complete. NOC recorded
		Dave	Project complete. NOC recorded
		Nate	Project complete.
		Dave	Project complete. NOC recorded

Description	Total Budget	Project Status	
		PM Assigned	(Dates refer to calendar year)
Laguna Seca Water Projects - 8816	\$ 685,000		
Water Valves Replacement Project - 2022	\$ 685,000	Juan Mesa	Project complete.
Potable Drinking Water System Improvements		Juan Mesa	Filtration feasibility evaluation completed. Cenralized water treatment options presently being analyzed. Report and preliminary plans expected Spring 2025 for subsequent grant or other funding.
Other Water System Improvements TBD		Juan Mesa	Funding moved to Toro Park Irrigation.

Laguna Seca Wastewater Projects - 8817	\$ 1,770,000		
1021 MRY-SNS HWY - Firing Range-ADA Improvements at Restroom	\$ 107,109	Dave Pratt	Project complete. Not part of ARPA Infrastructure, will be moved to Revenue Loss category.
Replace Wastewater Holding Tank	\$ 1,515,000	Juan Mesa	Project complete. NOC recorded
Temporary Tank Installation	\$ 147,891	Juan Mesa	Project complete.

Description	Total Budget	PM Assigned	Project Status
			(Dates refer to calendar year)
San Jerardo Water System - Intertie & Pump/Control System Repair	\$ 619,638	Tom Moss/ Mitch Vernon	Notice to Proceed issued. Phase I (ARPA Revenue Loss Funded Work) in progress - water meters installed, tank inspections complete and generator serviced. Fire motor/pump equipment installed, with commissioning by end of January '24. Booster pumps installed. Permanent Control panel installed. Intertie vault and hot tap scope of work being finalized with consultant and Foothills Estates consultation. Expect to be completed by Spring 2025.

Boronda CSD Sewer System			
Lift Station 1 17045 El Rancho Way	\$ 240,362	Tom Moss	New pump installed. High-level float installation pending. JOC contract to complete additional work on hold unless additional funding is allocated.
Lift Station 2 Virginia Ave/Boronda Rd			New pump installed. JOC contract to complete additional work on hold unless additional funding is allocated.
Lift Station 3 Near 324 Boronda Road			New pump installed. JOC contract to complete additional work on hold unless additional funding is allocated.
Lift Station 4 Near 1095 Madison Lane			New pumps and high-level floats installed. JOC contract to complete additional work on hold unless additional funding is allocated.
Oaks Lift Station Canario St. Terminus			New pump installed. JOC contract to complete additional work on hold unless additional funding is allocated.
Sewer Line Repairs (ADD)			Additional sewer work is needed, on hold unless additional funding is allocated.
Inspect and Clean Sewer Lines			Line cleaning and inspections are complete.

Description	Total Budget	PM Assigned	Project Status <i>(Dates refer to calendar year)</i>
Pajaro CSD Sewer System			
Las Lomas Lift Station	\$ 940,546.00	Tom Moss	ARPA-funded work is complete. Additional work is scheduled to be completed as a separate project using CDAA stom damage or grant funding.
Colonial Lift Station			Pump previously replaced. JOC contract to complete additional work on hold unless additional funding is allocated.
Pajaro Lift Station			ARPA-funded work is complete. Additional work is scheduled to be completed as a separate project using CDAA stom damage or grant funding.
Oak Road Lift Station			Replacement pump installed, secondary pump received. JOC contract to complete additional work on hold unless additional funding is allocated.
Heritage Lift Station			Pump and new floats installed. JOC contract to complete additional work on hold unless additional funding is allocated.
Bay Farms Lift Station			Replacement pump installed. JOC contract to complete additional work on hold unless additional funding is allocated.
Emergency Manhole Repairs (ADD)			Complete
Sewer Line Repairs (ADD)			Additional work on hold unless additional funding is allocated.
Manhole Repairs (ADD)			Six critical manholes upgraded/replaced. Additional manhole work on hold unless additional funding is allocated.
Clean and Video Inspect Sewer Collection System			Project Complete

Description	Total Budget	PM Assigned	Project Status <i>(Dates refer to calendar year)</i>
85 Las Lomas Sewer Line Repair & Replacement			
Professional Services 85 Las Lomas	\$ 1,069,454.00	Benny Young	Design complete.
Landslide Stabilization (ADD)			Geotechnical evaluation in progress. Recommendations received.
JOC 85 Las Lomas - Replace Sewer Line			Construction completed in August '22. Utility potholing is complete.
Chualar CSD Sewer System			
Lift Station, Manhole Replacement, Treatment Pond	\$ 1,280,000.00	Tom Moss	ARPA-funded work completed Fall '22. Additional work for aeration and electrical upgrade is scheduled to be completed as a separate project using CDAA storm damage funding. Feasibility study to evaluate possible regional consolidation received by County staff. State Water Board planning grant application for design and environmental work has been submitted, decision expected Spring '25.
Sewer Line Inspection (Moved from Admin/Sewer Line)			Line cleaning and inspections complete. Damaged section of pipe replaced by JOC contractor.
Sewer Line Repairs			Additional sewer work is needed, additional work on hold unless additional funding is allocated.