

SCHILLING PLACE TENANT IMPROVEMENTS
PROJECT #8862
PROJECT MILESTONE DUE DATES

- **Re-Roof** Complete
- **Workstation Breakdowns** Complete
- **Design** Complete
- **Bid Process** Complete
- **Construction**
 - Mobilization July 22, 2016
 - Construction Starts July 25, 2016
 - Construction Ends February 10, 2017
- **Occupancy Moves**
 - North Building (106 people) February 13 to March 10, 2017
 - South Bldg 1st Floor (122 people) March 13 to April 17, 2017
 - South Bldg 2nd Floor (174 people) April 18 to May 12, 2017
 - Elections (15 people) May 15 to May 23, 2017