


Attachment F

This page intentionally left blank.

Attachment F – Phase I – Part II – Project Schedule



MHRC Monterey

S/N	ELEMENT NAME	ID	STATUS	DUR	START DATE	FINISH DATE	TF
1	▼ MHRC Monterey	--	--	1733	04/22/2024	01/18/2029	--
2	◆ Start Preconstruction	A0000	Comple...	0	04/22/2024	04/22/2024	
3	▼ Pre-Construction	A2570	--	572	06/23/2025	10/04/2027	--
4	‣ Design and Permitting Schedule - CANNON [Part 2]	A3320	--	207	06/23/2025	04/20/2026	--
52	‣ CM @ Risk Pre-Con / Bidding / Add-Alt Process [Part 2]	A3140	--	48	07/12/2027	09/16/2027	--
58	‣ Contractor Mobilization And Part 2 GROUND BREAKING	A2690	--	5	09/28/2027	10/04/2027	--
62	▼ Submittals	A2680	--	5	09/28/2027	10/04/2027	--
63	Submit/Review/Approve Part 2 Work Submittals	A2700	Not Sta...	5	09/28/2027	10/04/2027	0
64	▼ Construction (Part 2 - MHRC D-F)	A0090	--	313	10/05/2027	01/05/2029	--
65	▼ MHRC Building D	A1170	--	312	10/05/2027	01/04/2029	--
66	‣ Construction MHRC Building D	A2890	--	196	10/05/2027	07/18/2028	--
74	‣ Punch List / Final Completion Construction MHRC Building D	A1830	--	26	07/18/2028	08/22/2028	--
79	‣ Building Vendor Occupancy and Licensing MHRC Building D	A2360	--	92	08/22/2028	01/04/2029	--
86	▼ MHRC Building E	A1260	--	298	10/20/2027	12/28/2028	--
87	‣ Construction MHRC Building E	A2900	--	196	10/20/2027	08/01/2028	--
95	‣ Punch List / Final Completion Construction MHRC Building E	A1880	--	26	08/01/2028	09/06/2028	--
100	‣ Building Vendor Occupancy and Licensing MHRC Building E	A2430	--	78	09/06/2028	12/28/2028	--
107	▼ MHRC Building F	A1350	--	298	10/27/2027	01/05/2029	--
108	‣ Construction MHRC Building F	A2910	--	196	10/27/2027	08/08/2028	--
116	‣ Punch List / Final Completion Construction MHRC Building F	A1930	--	26	08/08/2028	09/13/2028	--
121	‣ Building Vendor Occupancy and Licensing MHRC Building F	A2500	--	78	09/13/2028	01/05/2029	--
128	‣ Project Close Out	A1490	--	10	01/05/2029	01/18/2029	--
132	◆ Finish Milestone	A0780	Not Sta...	0	01/18/2029	01/18/2029	0

This page intentionally left blank.