# NATIVIDAD MEDICAL CENTER PROJECT BUDGET

### Building 400

## Cardiology Clinic & Woman's Diagnostic Imaging

### **FUNDING SOURCE FOR PROJECT:**

Prior Year Capital Funding \$888,536 Capital Budget # B17-2017-X093 MOB Building - Floor One \$267,500 Natividad Medical Center's Cash \$1,059,716

Total Funding \$2,215,752

**ARCHITECTURAL FEES:** 

Cardiology Clinic & Woman's Diagnostic Imaging \$99,990

Total Architectural Fees \$99,990

**CONSTRUCTION COST:** 

Cardiology Clinic & Woman's Diagnostic Imaging \$1,923,420

Total Construction Cost \$1,923,420

PROJECT CHANGE ORDER COST:

Contingency 10% \$192,342

Total Project Change Order Cost \$192,342

**REVISED TOTAL PROJECT COSTS:** 

Architectural Fees \$99,990 Construction Costs \$1,923,420 Project Change Order Cost \$192,342

Revised Total Project Cost \$2,215,752

**EXPENDITURES TO DATE-DETAIL:** 

Architectural Fees \$99,990
Construction Costs \$59,363
Project Change Order \$0

Total Expenditures \$159,353

Expenditures based on what was submitted as of August 30, 2016. Up to date expenditures from what was reported to previous committees.

# NATIVIDAD MEDICAL CENTER PROJECT BUDGET

### Building 400

### Mechanical Upgrade

### **FUNDING SOURCE FOR PROJECT:**

Prior Year Capital Funding \$605,000 Capital Budget #B17-2017-X196 Building 400 Mechanical Upgrade \$195,000 Natividad Medical Center's Cash \$44,381

Total Funding \$844,381

**ARCHITECTURAL FEES:** 

Building 400 Mechanical Upgrade \$95,000

Total Architectural Fees \$95,000

**CONSTRUCTION COST:** 

Building 400 Mechanical Upgrade \$681,255

Total Construction Cost \$681,255

PROJECT CHANGE ORDER COST:

Contingency \$68,126

Total Project Change Order Cost \$68,126

**REVISED TOTAL PROJECT COSTS:** 

Architectural Fees \$95,000 Construction Costs \$681,255 Project Change Order Cost \$68,126

Revised Total Project Cost \$844,381

**EXPENDITURES TO DATE-DETAIL:** 

Architectural Fees \$78,469
Construction Costs \$0
Project Change Order \$0

Total Expenditures \$78,469

Expenditures based on what was submitted as of August 30, 2016. Up to date expenditures from what was reported to previous committees.