

**County of Monterey
New Juvenile Hall Project
SB-81 PROJECT**

PROJECT MILESTONE SCHEDULE

1. Project Establishment at PWB	November 14, 2014
2. Approval of Preliminary Plans	July 10, 2015
3. Proceed to Bid/Working Drawings DOF approval	February 18, 2016
4. Advertise for Bids (start of bidding process)	February 25, 2016
5. Bids Due & Rejected	May 19, 2016
6. BOS Approves Re-Bid	October 4, 2016
7. DOF Approves Re-Bid	October 07, 2016
8. Advertise for Re-Bid	October 13, 2016
9. Re-Bid Due	December 8, 2016
10. BOS Approves Construction Award	January 31, 2017
11. Approval of PMIB Loan	February 15, 2017
12. Contract Award Approved by Department of Finance	February 17, 2017
13. Notice to Proceed / Mobilization	February 20, 2017
14. Juvenile Hall Expansion Construction Completion	May 2, 2019
15. Occupancy	May 7, 2019
16. Project Close-out	August 8, 2019