

SCHILLING PLACE TENANT IMPROVEMENTS
PROJECT #8862
PROJECT MILESTONE DUE DATES

- **Re-Roof** Complete
- **Workstation Breakdowns** Complete
- **Design** Complete
- **Bid Process** Complete
- **Construction**
 - Mobilization Complete
 - Construction Starts Complete
 - Construction Ends February 21, 2017
- **Occupancy Moves**
 - South Bldg 1st Floor April 3, 2017 to May 4, 2017
 - North Bldg May 5, 2017 to May 31, 2017
 - South Bldg 2nd Floor June 1 to June 20, 2017
 - North Bldg – Elections June 21, 2017 to 6, 2017