

**SCHILLING PLACE TENANT IMPROVEMENTS  
PROJECT #8862  
PROJECT MILESTONE DUE DATES**

- **Re-Roof** Complete
- **Workstation Breakdowns** Complete
- **Design** Complete
- **Bid Process** Complete
- **Construction**
  - Mobilization Complete
  - Construction Starts Complete
  - Construction Ends February 21, 2017
- **Occupancy Moves**
  - South Bldg 1<sup>st</sup> Floor April 3, 2017 to May 4, 2017
  - North Bldg May 5, 2017 to May 31, 2017
  - South Bldg 2<sup>nd</sup> Floor June 1 to June 20, 2017
  - North Bldg – Elections June 21, 2017 to 6, 2017