

## Attachment C

This page intentionally left blank.

**2019 Winter Storm Projects**  
**Project Status as of April 2020**

NO.	NAME/LOCATION	PROJECT STATUS	LATEST FEMA / STATE FUNDING STATUS	CURRENT PROJECT ESTIMATE	OBLIGATED FOR REIMBURSEMENT	COUNTY MATCH & EXCESS COSTS	ACTUAL COST TO 4-27-2020	REIMBURSEMENT RECEIVED TO 4-27-2020	Proposed Funding Source
1	Storm patrols by contractors throughout County	Completed	Obligated	120,000	31,107	88,893	109,145	31,107	HUTA
2	Countywide debris removal	Completed	Obligated	470,000	91,177	378,823	136,499	91,177	HUTA
3	Countywide emergency protective measures	Completed	Obligated	60,000	12,855	47,145	124,684	12,855	HUTA
4	Countywide debris removal	Completed	Obligated	100,000	38,721	61,279	84,379	38,720	HUTA
5	San Benancio Road	Completed	Ineligible	150,000	-	150,000	-	-	SB1
6	Coast Road	Completed	Ineligible	180,000	-	180,000	-	-	SB1
7	Robinson Canyon Road MP 5.0	Completed	Ineligible	650,000	-	650,000	-	-	SB1
8	Palo Colorado HWY 1 to MP 2.0	Underway/In Progress	Ineligible	50,000	-	50,000	-	-	SB1
9	Tassajara Road	Underway/In Progress	Ineligible	280,000	-	280,000	34,042	-	SB1
10	Cachagua Road (1.5 miles from CVR)	Underway/In Progress	Ineligible	250,000	-	250,000	237,135	-	SB1
11	Boronda Rd (near Calle del Adobe)	Underway/In Progress	Ineligible	7,000	-	7,000	-	-	SB1
<b>Subtotal - BOS Approved Emergency Response and Repair Projects in Progress</b>				<b>2,317,000</b>	<b>173,860</b>	<b>2,143,140</b>	<b>725,884</b>	<b>173,859</b>	
1	17027 Tarpey Road	Completed	Obligated	15,000	14,063	938	710	14,063	TOT
2	Robinson Canyon Road MP 1.1	Underway/In Progress	Obligated	25,000	15,159	9,841			SB1
3	Carmel Valley Road MP 13.6, 13.65, 13.8, 13.9	Underway/In Progress	Obligated	900,000	742,500	157,500	14,855	131,416	SB1
4	Cachagua Road near 2.4 miles from CVR	Underway/In Progress	Obligated	90,000	74,250	15,750			SB1
<b>Subtotal - BOS Approved 2019 Winter Storm Projects</b>				<b>1,030,000</b>	<b>845,972</b>	<b>184,028</b>	<b>15,565</b>	<b>145,479</b>	
1	Laguna Seca Recreation - Park trails	Pending direction	Pending EHP Review	TBD	-	-	-	-	
2	Laguna Seca Recreation - Road B culvert	Pending direction	Pending EHP Review	160,000	150,000	10,000	1,049	-	
3	Palo Colorado HWY 1 to MP 2.7	Pending direction	Ineligible	750,000	-	750,000	-	-	
<b>Subtotal - Pending Direction</b>				<b>910,000</b>	<b>150,000</b>	<b>760,000</b>	<b>1,049</b>	<b>-</b>	
<b>18 Total 2019 Winter Storm Projects</b>				<b>4,257,000</b>	<b>1,169,832</b>	<b>3,087,168</b>	<b>742,498</b>	<b>319,338</b>	

This page intentionally left blank.