Attachment A

Budget Summary	and Chanca	Order Details
DUOSEL SUITINIALV	and Change	CHOEL DELAILS

	Construction (Hard Costs)	Soft Costs	Total
SB81 Funding	\$ 35,000,000	\$ -	\$ 35,000,000
County Funding for Budgeted Costs	\$ 10,148,400	\$ 14,328,893	\$ 24,477,293
Revised Baseline Project Budget:	\$ 45,148,400	\$ 14,328,893	\$ 59,477,293
Add: County Funding for Project Contingency	\$ 1,474,739	\$ 320,000	\$ 1,794,739
Revised Total Project Budget:	\$ 46,623,139	\$ 14,648,893	\$ 61,272,032
Less: Actual and Projected Costs	\$ 46,598,508	\$ 14,134,209	\$ 60,732,717
Remaining Project Contingency*	\$ 24,631	\$ 514,684	\$ 539,315

^{*}Remaining contingency may be adjusted between hard and soft costs as needed. Cost projections do not include up to \$1.9 million in additional materials billings for pre-purchased materials.