

County of Monterey
New Juvenile Hall Project (8811)
SB-81 PROJECT

PROJECT MILESTONE SCHEDULE

| | | |
|-----|--|--------------|
| 1. | Project Establishment at State Public Works Board | Nov 14, 2014 |
| 2. | Approval of Preliminary Plans | Jul 10, 2015 |
| 3. | Proceed to Bid/Working Drawings State Department of Finance Approval | Jan 19, 2016 |
| 4. | Advertise for Bids (start of bidding process) | Jan 21, 2016 |
| 5. | Bids Due | Apr 5, 2016 |
| 6. | Construction Contract Award by County (Board of Supervisors) | Apr 26, 2016 |
| 7. | Approval of Pooled Money Investment Board Loan | May 18, 2016 |
| 8. | Contract Award Approved by State Department of Finance | May 20, 2016 |
| 9. | Notice to Proceed / Mobilization | May 27, 2016 |
| 10. | Juvenile Hall Expansion Substantial Completion | Jul 10, 2018 |
| 11. | Occupancy | Jul 16, 2018 |