

Attachment B

This page intentionally left blank.

CRFREE Pending and Existing grants, permits, and agreements 3/16/2026

1. Existing and Pending Permits

Agency	Permit/Approval	Applicant(s)	Status
<i>U.S. Army Corps of Engineers</i>	Clean Water Act (CWA) Section 404 Permit Pursuant to a Jurisdictional Determination (JD)	BSLT and County of Monterey	Permit approved 11/14/2019 File Number 2009-00338S Valid until 3/14/2026 <i>Extension pending</i>
<i>U.S. Fish and Wildlife Service</i>	Federal Endangered Species Act Section 7 Incidental Take Statement	BSLT and County of Monterey	Permit approved 11/7/2018 008EVEN00-2016-B-0112
<i>National Marine Fisheries Service</i>	Federal Endangered Species Act Section 7 Incidental Take Statement	BSLT and County of Monterey	Permit approved 7/27/2018 WCR-2017-7810
<i>Natural Resource Conservation Service</i>	Farmland Conversion Impact Rating (Form AD 1006, Part I and III) and coordination	BSLT and County of Monterey	Permit approved by NRCS in September 2015
<i>U.S. Fish and Wildlife Service</i>	Section 106 of the National Historic Preservation Act (NHPA) compliance	BSLT and County of Monterey	Permit approved 3/2/2017 FWS_2015_1211_001
<i>U.S. Fish and Wildlife Service</i>	Native American Consultation	BSLT and County of Monterey	Concluded
<i>Federal Emergency Management Agency</i>	Approval of a Conditional Letter of Map Revision (CLOMR) and a Letter of Map Revision (LOMR)	BSLT and County of Monterey	In progress: CLOMR will be processed prior to construction and the LOMR following the completion of the Project.
<i>California Coastal Commission</i>	Coastal Development Permit (CDP)	BSLT and County of Monterey	Permit approved 6/10/2022 Application number: 3-019-0894.
<i>California Department of Transportation District 5</i>	Encroachment Permit	BSLT and County of Monterey	Pending: A permit application will be submitted following authorization by the County of Monterey.
<i>California Department of Transportation District 5</i>	Public Resources Code 5024 Compliance	BSLT and County of Monterey	Consultation concluded August 2016.

Agency	Permit/Approval	Applicant(s)	Status
<i>California Regional Water Quality Control Board</i>	Clean Water Act Section 401 Certification or Waiver and National Pollutant Discharge Elimination System (NPDES) General Construction Storm Water Permit	County of Monterey	Permit Approved 3/28/2022 Case number: 32719WQ09
<i>California Department of Fish and Wildlife</i>	Section 1602 Streambed Alteration Agreement	County of Monterey	Permit Approve 08/02/2022 EPIMS-MON-16016
<i>California Department of Fish and Wildlife</i>	Section 1602 Streambed Alteration Agreement	County of Monterey	Pending: Long-Term Management Agreement for post-construction maintenance and restoration activities application and fees submitted July 2019, comments received and in review. Issuance following construction for the long-term post-construction maintenance and restoration activities. Notification number: 1600-2019-0142-R4
<i>Monterey County Housing and Community Development</i>	For work in floodplain & compliance with National Flood Insurance Program [NFIP]	BSLT and County of Monterey	Issuance Prior to Construction.
<i>Monterey Peninsula Water Management District</i>	River Work Permit	BSLT and County of Monterey	Permit approved: River Work Permit obtained July 2020.
<i>County of Monterey</i>	Grading Permit	BSLT and County of Monterey	Issuance Prior to Construction.
<i>County of Monterey</i>	Administrative Design Approval	BSLT and County of Monterey	Issuance Prior to Construction.

2. Easements and Entry Permits

Parties	Easement	Status
<i>BSLT as current owner and County of Monterey and BSLT as current easement holders</i>	Agricultural and Open Space Conservation Easement, Document 9777099	Recorded 12/31/1997 Perpetuity
<i>BSLT as current owner and Monterey County Agricultural and Historic Land Conservancy, Inc. (now Ag Land Trust) as current easement holder</i>	Agricultural and Open Space Conservation Easement, Document 9889984	Recorded 12/23/1998 Perpetuity
<i>State Parks and County of Monterey</i>	Right-of- Entry Permit	Term: 12/01/2024 – 12/01/2038
<i>MPRPD and County of Monterey</i>	Temporary Construction Easement Document 2022034118	Recorded 8/12/2022
<i>BSLT and County of Monterey</i>	Temporary Construction Easement Document 2022034112	Recorded 08/12/2022
<i>Eastwoods and County of Monterey</i>	Temporary Construction Easement	Four-year term from recording April 2026 – April 2030
<i>Eastwoods and BSLT</i>	Permanent Access Easement	Perpetuity Pending recording

3. Current Grant Agreements

Funding Source	Project Activity	Amount	Expiration
DWR Urban Streams (BSLT)	Project Administration (BSLT Staff time) Project Implementation: - Temp detour construction - Embankment removal & causeway construction	\$100,000 \$900,000	March, 2027
DWR Flood Corridor (County)	Admin, Planning, Design and Construction	\$5,000,000	June, 2028
Wildlife Conservation Board (County)	Floodplain Design Floodplain Construction Habitat Restoration – BSLT Activities: - Irrigation (Tier 2 and pilot plantings) - Tier 2 Habitat Management Plan - Tier 2 seed collection, propagation, planting - Pilot planting - Plant establishment 3 yrs (maintenance & monitoring)	\$7,236,000	December, 2026 (Can be extended with request to WCB)
DWR Coastal Flood (County)	Admin, final design, pre-construction, construction, mitigation	\$5,147,149	November 2026 (request

			for extension possible)
FEMA/CalOES Hazard Mitigation Grant (County)	Admin, final design, pre-construction, construction, mitigation	\$27,096,484	3 years from issuance
CA State Coastal Conservancy (County)	CRFREE Construction	\$9,250,000	Various
Caltrans Promissory letter	CRFREE Causeway construction	\$1,000,000	No expiration
MPRPD Fairshare	Left hand turn lane	\$500,000	No expiration
CA Budget surplus funds – DWR	To BSLT, for work on CRFREE implementation/construction	\$2,000,000	Extension not possible
IRWVG Grant	CRFREE construction	\$898,451	2027 Extension may be possible
Federal earmark funds FY24 - Caltrans	Congressman Panetta	\$3,000,000	Pending Caltrans ready to list
	TOTAL:	\$59,428,328	

4. Existing agreements

Agreement	Signatories	Term
All Party Construction MOU	County, BSLT, MPRPD, State Parks, MPRWD, WRA	Construction phase (until end of plant establishment period)
Caltrans Cooperative Agreements	County, Caltrans	Design, Environmental, Construction
BSLT Reimbursement Agreement	County, BSLT	Habitat Management Plan and planting
BSLT CUL -10 MOA	County, BSLT	Construction and long term
Long term management agreement	County, BSLT, MPRPD, State Parks	30 years following completion of construction

5. Pending/Future agreements

Agreement	Existing Permit/Agreement or Mitigation Measure requiring Future Agreement	Signatories	Term
Caltrans	Maintenance Agreement	County, Caltrans	Prior to construction

Public Access Plan	California Coastal Commission Permit approved 6/10/2022 Application number: 3 -019-0894.	County, State Parks, BSLT, MPRPD	To be executed by December 31, 2026
MOA and Funding agreement for pipeline undergrounding	Mitigation Measure HF-4, approved June 2021.	County, CAWD	Undergrounding CAWDs pipelines with timing described in HF-3, 4, 5
State Parks historic structures Reimbursement Agreement	Section 1.3.3.3 of the 2022 All Party Construction MOU		Pending
MPRPD Left-hand turn lane reimbursement agreement	Section 1.4.4 of the 2022 All Party Construction MOU referenced in Recital T of this MOU. Funds of \$250,000 were approved by MPRPD Board June 7, 2023.	County, MPRPD	Prior to the beginning of causeway construction, likely 2027

This page intentionally left blank