

EAST/WEST WING RENOVATION
PROJECT #8864
PROJECT MILESTONE DUE DATES

- **Selective Demolition** Complete
- **Window & Door Replacement** Complete
- **Design:** Complete
- **Plan Check & Permit** Complete
- **Bid & Award** Complete

- **Construction**
 - Construction Begins May 1, 2017
 - Substantially Complete May 8, 2018
 - ITD & Furniture Installs May 25, 2018

- **Occupancy** May 28, 2018

- **Modular Building Removal**
 - BOS Authorization to Advertise January 30, 2018
 - Bid Opening March 22, 2018
 - BOS to Award May 8, 2018
 - All Modular Bldgs Removed By August 15, 2018