

**SCHILLING PLACE TENANT IMPROVEMENTS
PROJECT #8862
PROJECT MILESTONE DUE DATES**

- **Re-Roof – SeaPac** June 13, 2016
- **Design** March 13, 2016
- **Bid Process**
 - BOS Agenda to Advertise March 22, 2016
 - Advertise #1 March 25, 2016
 - Advertise #2 March 31, 2016
 - Mandatory Bid Walk April 11, 2016
 - Bid Opening April 28, 2016
- **Construction Contract**
 - BOS Agenda to Award June 7, 2016
 - P.O. Process July 8, 2016
 - Notice to Proceed July 11, 2016
- **Construction**
 - Mobilization July 22, 2016
 - Construction Starts July 25, 2016
 - Construction Ends February 10, 2017
- **Occupancy Moves**
 - North Building (106 people) February 13 to March 10, 2017
 - South Bldg 1st Floor (122 people) March 13 to April 17, 2017
 - South Bldg 2nd Floor (174 people) April 18 to May 12, 2017
 - Elections (15 people) May 15 to May 23, 2017