

EAST/WEST WING RENOVATION
PROJECT #8864
PROJECT MILESTONE DUE DATES

- **Selective Demolition** Completed
- **Window & Door Replacement** Completed
- **Design:** Completed
- **Plan Check & Permit** Completed
- **Bid & Award**
 - o BOS Authorization to Advertise Completed
 - o Bid Opening February 2, 2017
 - o BOS to Award March 21, 2017
- **Construction**
 - o Construction Begins May 1, 2017
 - o Construction Ends May 5, 2018
- **Occupancy** May 21, 2018
- **Modular Building Removal**
 - o BOS Authorization to Advertise January 30, 2018
 - o Bid Opening March 22, 2018
 - o BOS to Award May 8, 2018
 - o All Modular Bldgs Removed By August 15, 2018