

**EAST/WEST WING RENOVATION**  
**PROJECT #8864**  
**PROJECT MILESTONE DUE DATES**

- **Selective Demolition** Completed
- **Window & Door Replacement** Completed
- **Design:** Completed
- **Plan Check & Permit** Completed
- **Bid & Award**
  - BOS Authorization to Advertise Completed
  - Bid Opening February 2, 2017
  - BOS to Award March 21, 2017
- **Construction**
  - Construction Begins May 1, 2017
  - Construction Ends May 5, 2018
- **Occupancy** May 21, 2018
- **Modular Building Removal**
  - BOS Authorization to Advertise January 30, 2018
  - Bid Opening March 22, 2018
  - BOS to Award May 8, 2018
  - All Modular Bldgs Removed By August 15, 2018