

# Attachment D

**2021 January Storm "Atmospheric River Event"  
Project Status as of December 2022**

**Attachment D**

NO.	NAME/LOCATION	PROJECT STATUS	LATEST FHWA / STATE FUNDING STATUS	CURRENT PROJECT ESTIMATE	PROJECT AMOUNT		REIMBURSEMENT RECEIVED TO DECEMBER 2022
					QUALIFIED FOR ASSISTANCE	ACTUAL COST TO DECEMBER 2022	
1	River Road Emergency Opening (Chualar south)	Completed	Approved	2,350,000	2,350,000	1,543,197	
2	Bitterwater Road Emergency Opening	Completed	Approved	21,900	21,900	18,994	
3	River Road Emergency Opening (Chualar north)	Completed	Approved	342,000	342,000	5,851	
4	Metz Road Emergency Opening (MP 8.4)	Completed	Approved	92,500	92,500	26,517	
5	River Road at Fairview Road Repair	Project Closeout	Approved	2,044,000	2,044,000	414,909	-
6	Metz Road Emergency Opening (MP 9 to 10)	Completed	Approved	24,500	24,500	(a)	-
7	Cachagua Road	Completed	Obligated	25,000			
8	Pine Canyon @ Live Oak Debris Removal (initial)	Completed	Obligated	50,000			
9	Old Stage Road Emergency Opening	Completed	Obligated	50,000			
10	County Wide Debris Removal	Completed	Obligated	223,584	348,585	348,585	287,583
11	Chualar Road	Completed	Obligated	20,900			
12	Storm Patrols & Emergency Protective Measures	Completed	Obligated	165,790	186,690	186,690	154,019
13	Pine Canyon @ Live Oak Way	Completed	Obligated	224,331	224,331	224,331	185,073
14	Fairview Rd. Emergency Roadway Shoulder Repair	Completed	Obligated	420,000	264,442	264,442	31,500
<b>14</b>	<b>Total 2021 January Storm Projects</b>			<b>6,054,505</b>	<b>5,898,948</b>	<b>3,033,517</b>	<b>658,175</b>

**2021 January Storm "Atmospheric River Event"  
Project Status as of December 2021**

**Attachment D**

NO.	RMA PROJECT NO.	Caltrans/CDA PROJECT NO.	NAME/LOCATION	PROJECT STATUS	LATEST FHWA / STATE FUNDING STATUS	CURRENT PROJECT ESTIMATE	PROJECT AMOUNT	ACTUAL COST TO Dec 2021	REIMBURSEMENT	Proposed Funding Source
							QUALIFIED FOR ASSISTANCE		RECEIVED TO Dec 2021	
1	002-8195-721009 & 721010	LXG-MOCO-001	River Road Emergency Opening (Chualar south)	Completed	Approved	2,350,000		1,543,197	-	FHWA/SB1
2	002-8195-721011	LXG-MOCO-002	Bitterwater Road Emergency Opening	Completed	Approved	21,900		18,994	-	FHWA/SB1
3	002-8195-721013	LXG-MOCO-003	River Road Emergency Opening (Chualar north)	Completed	Approved	342,000		5,851	-	FHWA/SB1
4	002-8195-721012	LXG-MOCO-004	Metz Road Emergency Opening (MP 8.4)	Completed	Approved	92,500		26,517	-	FHWA/SB1
5	002-8195-721020 / 721008 / 721065	LXG-MOCO-005	River Road at Fairview Road Repair	Bidding/Award	Approved	2,044,000		414,909	-	FHWA/SB1
6	002-8195-721011	LXG-MOCO-006	Metz Road Emergency Opening (MP 9 to 10)	Completed	Approved	24,500			-	FHWA/SB1
7	002-8195-721014 & 721015	4666	Pine Canyon Road at Oak Place Culvert	Completed	Obligated	250,000	224,331	205,811	-	SB1
8	002-8195-721016		Pine Canyon 212 Culvert	Completed	Obligated	40,000		48,769	-	SB1
9	002-8195-721017	4404	Old Stage Road Emergency Opening	Completed	Obligated	300,000		216,010	-	SB1
10	002-8558-721021	4460	Fairview Rd. Emergency Roadway Shoulder Repair	Completed	Obligated	420,000	420,000	41,928	-	SB1
<b>10</b>	<b>Total 2021 January Storm Projects</b>					<b>5,884,900</b>	<b>644,331</b>	<b>2,521,987</b>	<b>-</b>	