

## CHANGE ORDER No. 3

<b>Project:</b>	2017 Nacimiento Dam Spillway Emergency Repair Project	<b>Date:</b>	December 4, 2018
<b>Project No.:</b>	005	<b>Notice to Proceed:</b>	December 8, 2017
<b>Owner:</b>	Monterey County Water Resources Agency 1441 Schilling Place – North Building Salinas, CA 93901	<b>Contractor:</b>	Graniterock Company 5225 Hellyer Avenue, Suite 220 San Jose, CA 95138

The Non-Exclusive Emergency Repairs Agreement made and entered into by and between Monterey County Water Resources Agency (hereinafter “AGENCY”) and Graniterock (hereinafter “CONTRACTOR”) on December 7, 2017, (hereinafter “AGREEMENT”) is changed pursuant to Article 4 as follows:

**Paragraph 2.2.2 – Substantial Completion Date** shall read:

CONTRACTOR shall commence the work on the starting date established in the Notice to Proceed and shall achieve Substantial Completion within six hundred fifty three (653) calendar days after said starting date.

**Paragraph 3.1** shall read:

CONTRACTOR shall be compensated for work completed under this AGREEMENT on a time and materials basis per completed item in accordance with terms of the AGREEMENT, up to a total amount not-to-exceed **\$412,000**.

The remainder of the AGREEMENT is in full force and effect.

**Purpose of the Changes:**

Time to Substantial Completion was extended to April 26, 2018 in Change Order No. 1 to complete work described in EXHIBIT B. Time to Substantial Completion was extended to December 31, 2018 by Change Order No. 2 due to late March 2018 rains as the Reservoir elevation rose and the high level gates were used for spillway releases. Also, the Agency did not allow the contractor to work in the spillway during releases for safety and access reasons. Work remaining in EXHIBIT B and additional work in the spillway is needed pursuant recommendations in the 2018 Nacimiento Dam Spillway Condition Assessment Report. Federal Energy Regulatory Commission (FERC) approval of the additional work is needed before contractor may proceed. Additional time and funding is needed to complete this work.

---

Original value of AGREEMENT: .....	\$200,000.00
Value of increase by Change Order No. 1: .....	\$ 89,000.00
Value of increase by Change Order No. 2: .....	\$ None
Value of increase by this Change Order: .....	\$ 123,000.00
New AGREEMENT value including this Change Order: .....	\$412,000.00

Time to Substantial Completion Change Order No.1: .....	140 calendar days from Notice to Proceed (Substantial Completion Date Change Order No. 1 - April 26, 2018)
Time to Substantial Completion Change Order No.2: .....	384 calendar days from Notice to Proceed (Substantial Completion Date Change Order No. 2 - April 26, 2018 – December 31, 2018)
Time to Substantial Completion will increase to: .....	653 calendar days from Notice to Proceed
The new Substantial Completion Date is: .....	September 30, 2019

---

**Monterey County Water Resources Agency**

\_\_\_\_\_  
David E. Chardavoyne, General Manager

Date: \_\_\_\_\_

**Graniterock Company**

\_\_\_\_\_  
Print Name

\_\_\_\_\_  
Signature

\_\_\_\_\_  
Title

Date: \_\_\_\_\_

---

Approved as to Form:

\_\_\_\_\_  
Deputy County Counsel

Date: \_\_\_\_\_

\_\_\_\_\_  
Auditor-Controller's Office

Date: \_\_\_\_\_

\_\_\_\_\_  
County Administrative Office

Date: \_\_\_\_\_