

CHANGE ORDER No. 5

Project:	2017 San Antonio Dam Spillway Emergency Repair Project	Date:	September 4, 2019
Project No.:	006	Notice to Proceed:	December 8, 2017
Owner:	Monterey County Water Resources Agency 1441 Schilling Place – North Building Salinas, CA 93901	Contractor:	Graniterock Company 5225 Hellyer Avenue, Suite 220 San Jose, CA 95138

The Non-Exclusive Emergency Repairs Agreement made and entered into by and between Monterey County Water Resources Agency (hereinafter “AGENCY”) and Graniterock (hereinafter “CONTRACTOR”) on December 7, 2017, (hereinafter “AGREEMENT”) is changed pursuant to Article 4 as follows:

Paragraph 2.2.2 – Substantial Completion Date shall read:

CONTRACTOR shall commence the work on the starting date established in the Notice to Proceed and shall achieve Substantial Completion within one thousand twenty-eight (1,485) calendar days after said starting date.

The remainder of the AGREEMENT is in full force and effect.

Purpose of the Changes:

Time to Substantial Completion was extended to April 26, 2018 in Change Order No. 1 to complete work described in EXHIBIT B. Time to Substantial Completion was extended to December 31, 2018 in Change Order No. 2 due to the locations of the repairs and drain pipe video survey findings revealed items which required more time to develop an approach and plan for repairs. Time to Substantial Completion was extended to September 30, 2019 in Change Order No. 3 to complete work described in EXHIBIT B because the plans developed for remaining repairs required approval from the California Department of Water Resources, Division of Safety of Dams (DSOD) prior to proceeding, and less funding is required to accomplish the work. Change Order No. 4 and No. 5 time extensions allow coordination of contractor work timing with Nacimiento Dam spillway work.

Original value of AGREEMENT:	\$200,000.00
Value of increase by Change Order No. 1:	None
Value of increase by Change Order No. 2:	None
Value of decrease by Change Order No. 3:	(\$65,000.00)
Value of increase by Change Order No. 4:	None
Value of increase by this Change Order:	None
AGREEMENT value including this Change Order:	\$135,000.00

Time to Substantial Completion Change Order No.1:	140 calendar days from Notice to Proceed (Substantial Completion Date Change Order No. 1 - April 26, 2018)
Time to Substantial Completion Change Order No.2:	384 calendar days from Notice to Proceed (Substantial Completion Date Change Order No. 2 - April 26, 2018 – December 31, 2018)
Time to Substantial Completion Change Order No.3:	564 calendar days from Notice to Proceed (Substantial Completion Date Change Order No. 3 - December 31, 2018 – September 30, 2019)
Time to Substantial Completion Change Order No. 4:	1,028 calendar days from Notice to Proceed (Substantial Completion Date Change Order No. 4 – September 30, 2019 – September 30, 2020)
Time to Substantial Completion will increase to:	1,485 calendar days from Notice to Proceed
The new Substantial Completion Date is:	December 31, 2021

Monterey County Water Resources Agency

Graniterock Company

Brent Buche, General Manager

Print Name

Date: _____

Signature

Title

Date: _____

Approved as to Form:

Deputy County Counsel

Date: _____

Auditor-Controller's Office

Date: _____

County Administrative Office

Date: _____